

Synthetic Turf Installation

Boggs East Sports Field

Project Lead: AGA Operations
 Project Start Date: 1/2/2024 (Tuesday)
 Display Week: 1

Gantt Chart Template © 2016 by Vertex42.com.

[See info on Gantt Chart Template Pro](#)

WBS	Task	Lead	Predecessor	Start	End	Cal. Days	% Done	Work Days	Gantt Chart																																		
									Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8																											
									1 / 1 / 24	1 / 8 / 24	1 / 15 / 24	1 / 22 / 24	1 / 29 / 24	2 / 5 / 24	2 / 12 / 24	2 / 19 / 24																											
									M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
1	Pre-Construction								[Blue bar spanning from Week 1 to Week 8]																																		
1.1	Start Permitting and Submittal Process	AGA		Tue 1/02/24	Fri 3/01/24	60	0%	45	[Blue bar from Week 1 to Week 8]																																		
1.2	Shop Drawing Preparation	AGA		Sat 1/20/24	Fri 1/26/24	7	0%	6	[Blue bar from Week 4 to Week 5]																																		
1.3	Send Synthetic Turf Submittal	AGA		Fri 1/26/24	Thu 2/01/24	7	0%	6	[Blue bar from Week 4 to Week 5]																																		
1.4	Send All submittals/Surfacing Submittals	AGA		Thu 2/01/24	Wed 2/07/24	7	0%	6	[Blue bar from Week 4 to Week 5]																																		
1.5	Architect Review and return All Submittals	AJX		Thu 2/08/24	Wed 2/28/24	21	0%	16	[Blue bar from Week 5 to Week 8]																																		
1.6	Turf Material Order / Procurement	AGA		Wed 2/28/24	Thu 3/28/24	30	0%	23	[Blue bar from Week 6 to Week 8]																																		
1.7	Turf Manufacturing	AGA		Thu 3/28/24	Wed 4/17/24	21	0%	16	[Blue bar from Week 6 to Week 8]																																		
1.8	Logo Prefab	AGA		Fri 4/19/24	Sun 4/28/24	10	0%	7	[Blue bar from Week 7 to Week 8]																																		
2	Sitework								[Blue bar from Week 2 to Week 8]																																		
2.1	Mobilize	AGA		Thu 3/28/24	Thu 3/28/24	1	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.2	Construct rock entrance (if applicable)	AGA		Fri 3/29/24	Fri 3/29/24	1	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.3	Install erosion control	AGA		Fri 3/29/24	Sat 3/30/24	2	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.4	Remove and cap existing irrigation system	AGA		Sat 3/30/24	Sun 3/31/24	2	0%	1	[Blue bar from Week 2 to Week 8]																																		
2.5	Excavate to sub grade	AGA		Sun 3/31/24	Fri 4/05/24	6	0%	6	[Blue bar from Week 2 to Week 8]																																		
2.6	Laser grade and compaction of subgrade	AGA		Fri 4/05/24	Fri 4/05/24	1	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.7	New 5ft wide trench with AASHTO #57 stone (if applicable)	AGA		Fri 4/05/24	Tue 4/09/24	5	0%	4	[Blue bar from Week 2 to Week 8]																																		
2.8	Install 15 inch overflow pipe	AGA		Fri 4/12/24	Sat 4/13/24	2	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.9	New 4ft manholes (if applicable)	AGA		Sat 4/13/24	Mon 4/15/24	3	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.10	12" perforated perimeter piping	AGA		Mon 4/15/24	Fri 4/19/24	5	0%	6	[Blue bar from Week 2 to Week 8]																																		
2.11	6"x12" perimeter concrete curbing	AGA		Fri 4/19/24	Fri 4/26/24	8	0%	7	[Blue bar from Week 2 to Week 8]																																		
2.12	Geotextile	AGA		Fri 4/26/24	Fri 4/26/24	1	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.13	Flat drains	AGA		Fri 4/26/24	Sat 4/27/24	2	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.14	4 inch base stone	AGA		Sat 4/27/24	Mon 4/29/24	3	0%	2	[Blue bar from Week 2 to Week 8]																																		
2.15	2 inch finish stone	AGA		Mon 4/29/24	Tue 4/30/24	2	0%	3	[Blue bar from Week 2 to Week 8]																																		
3	Synthetic Sports Field								[Blue bar from Week 3 to Week 8]																																		
3.1	Turf Delivery	AGA		Tue 4/30/24	Tue 4/30/24	1	0%	2	[Blue bar from Week 3 to Week 8]																																		
3.2	Infill material delivery	AGA		Tue 4/30/24	Tue 4/30/24	1	0%	2	[Blue bar from Week 3 to Week 8]																																		
3.3	Green-out of all areas	AGA		Tue 4/30/24	Sun 5/05/24	6	0%	5	[Blue bar from Week 3 to Week 8]																																		
3.4	Inlays:	AGA		Sun 5/05/24	Mon 5/06/24	2	0%	2	[Blue bar from Week 3 to Week 8]																																		
3.5	Infilling	AGA		Mon 5/06/24	Fri 5/10/24	5	0%	6	[Blue bar from Week 3 to Week 8]																																		
3.6	Walk Through / Punch-list	AGA		Fri 5/10/24	Sat 5/11/24	2	0%	2	[Blue bar from Week 3 to Week 8]																																		
3.7	Clean-up	AGA		Sat 5/11/24	Sat 5/11/24	1	0%	1	[Blue bar from Week 3 to Week 8]																																		
3.8	Testing	AGA		Sat 5/11/24	Sat 5/11/24	1	0%	1	[Blue bar from Week 3 to Week 8]																																		
3.9	Substantial Completion	AGA		Sat 5/11/24	Sat 5/11/24	1	0%	1	[Blue bar from Week 3 to Week 8]																																		
3.10	De-mobilization	AGA		Sun 5/12/24	Sun 5/12/24	1	0%	1	[Blue bar from Week 3 to Week 8]																																		
4	Other								[Blue bar from Week 3 to Week 8]																																		
	Contingency/Weather delays	AGA		Sun 5/12/24	Sun 5/26/24	15	0%	11	[Blue bar from Week 3 to Week 8]																																		