

[illegible]

| Filename: HNPB BL0 081224 // Layout: [Moss_Full Schedule] | | | Hollywood New Police Headquarters - Baseline Schedule (BL0) | | | | | | | | | | Data Date: 12-Aug-24 Run Date: 15-Aug-24 | | | | | | | | | | | | | | | | |
|---|---------------|---|---|-------|-----------|-------------|------|---|---|---|-----|------|---|---|---|---|------|---|---|---|---|----|---|-----|---|---|---|---|---|
| Activity ID | Activity Name | OD | RD | Start | Finish | Total Float | 2024 | | | | | 2025 | | | | | 2026 | | | | | 27 | | | | | | | |
| | | | | | | | M | A | M | J | Jul | A | S | O | N | D | J | F | M | A | M | | J | Jul | A | S | O | N | D |
| | L2-FN-430 | Install Corridor Flooring LVT at Level 2 Section 2 - Headquarters | 12 | 12 | 13-Mar-26 | 30-Mar-26 | 0 | | | | | | | | | | | | | | | | | | | | | | Install Corridor Flooring LVT at Level 2 Section 2 - Headquarters |
| | L2-FN-440 | Install Carpet at Level 2 Section 2 - Headquarters | 10 | 10 | 31-Mar-26 | 13-Apr-26 | 0 | | | | | | | | | | | | | | | | | | | | | | Install Carpet at Level 2 Section 2 - Headquarters |
| | L2-FN-450 | Finish & Paint at Level 2 Section 2 - Headquarters | 7 | 7 | 14-Apr-26 | 22-Apr-26 | 0 | | | | | | | | | | | | | | | | | | | | | | Finish & Paint at Level 2 Section 2 - Headquarters |
| | L2-FN-460 | Final MEP Trim at Level 2 Section 2 - Headquarters | 10 | 10 | 23-Apr-26 | 06-May-26 | 0 | | | | | | | | | | | | | | | | | | | | | | Final MEP Trim at Level 2 Section 2 - Headquarters |
| Elevator Lobbies | | | 20 | 20 | 13-Nov-25 | 12-Dec-25 | 57 | | | | | | | | | | | | | | | | | | | | | | 12-Dec-25, Elevator Lobbies |
| | EL-110 | Buildout Elevator Lobbies at Level 2 | 20 | 20 | 13-Nov-25 | 12-Dec-25 | 57 | | | | | | | | | | | | | | | | | | | | | | Buildout Elevator Lobbies at Level 2 |
| Level 3 | | | 238 | 238 | 14-Apr-25 | 20-Mar-26 | 10 | | | | | | | | | | | | | | | | | | | | | | 20-Mar-26, Level 3 |
| | L3-100 | Remove Shoring at Level 3 - Headquarters | 5 | 5 | 14-Apr-25 | 18-Apr-25 | 0 | | | | | | | | | | | | | | | | | | | | | | Remove Shoring at Level 3 - Headquarters |
| Section 1 - East | | | 222 | 222 | 21-Apr-25 | 05-Mar-26 | 11 | | | | | | | | | | | | | | | | | | | | | | 05-Mar-26, Section 1 - East |
| Framing & MEPF Roughs | | | 50 | 50 | 21-Apr-25 | 30-Jun-25 | 44 | | | | | | | | | | | | | | | | | | | | | | 30-Jun-25, Framing & MEPF Roughs |
| | L3-RI-100 | Layout / Top Track at Level 3 Section 1 - Headquarters | 5 | 5 | 21-Apr-25 | 25-Apr-25 | 0 | | | | | | | | | | | | | | | | | | | | | | Layout / Top Track at Level 3 Section 1 - Headquarters |
| | L3-RI-110 | MEPF Risers at Level 3 Section 1 - Headquarters | 5 | 5 | 21-Apr-25 | 25-Apr-25 | 84 | | | | | | | | | | | | | | | | | | | | | | MEPF Risers at Level 3 Section 1 - Headquarters |
| | L3-RI-120 | Frame Corridor Walls / Demising Walls at Level 3 Section 1 - Headquarters | 5 | 5 | 28-Apr-25 | 02-May-25 | 44 | | | | | | | | | | | | | | | | | | | | | | Frame Corridor Walls / Demising Walls at Level 3 Section 1 - Headquarters |
| | L3-RI-130 | Install Rippers (Drywall/Paint) at Level 3 Section 1 - Headquarters | 10 | 10 | 05-May-25 | 16-May-25 | 44 | | | | | | | | | | | | | | | | | | | | | | Install Rippers (Drywall/Paint) at Level 3 Section 1 - Headquarters |
| | L3-RI-140 | MEP Rough Overhead / Insulation at Level 3 Section 1 - Headquarters | 5 | 5 | 19-May-25 | 23-May-25 | 44 | | | | | | | | | | | | | | | | | | | | | | MEP Rough Overhead / Insulation at Level 3 Section 1 - Headquarters |
| | L3-RI-150 | Frame Balance of Walls & Set Hm Frames at Level 3 Section 1 - Headquarters | 10 | 10 | 27-May-25 | 09-Jun-25 | 44 | | | | | | | | | | | | | | | | | | | | | | Frame Balance of Walls & Set Hm Frames at Level 3 Section 1 - Headquarters |
| | L3-RI-160 | MEPF RI Walls & Ceilings at Level 3 Section 1 - Headquarters | 10 | 10 | 10-Jun-25 | 23-Jun-25 | 44 | | | | | | | | | | | | | | | | | | | | | | MEPF RI Walls & Ceilings at Level 3 Section 1 - Headquarters |
| | L3-RI-170 | MEPF Rough Inspections / QC at Level 3 Section 1 - Headquarters | 5 | 5 | 24-Jun-25 | 30-Jun-25 | 44 | | | | | | | | | | | | | | | | | | | | | | MEPF Rough Inspections / QC at Level 3 Section 1 - Headquarters |
| Finishes | | | 172 | 172 | 01-Jul-25 | 05-Mar-26 | 11 | | | | | | | | | | | | | | | | | | | | | | 05-Mar-26, Finishes |
| | L3-FN-100 | Hang Drywall at Level 3 Section 1 - Headquarters | 6 | 6 | 01-Jul-25 | 09-Jul-25 | 44 | | | | | | | | | | | | | | | | | | | | | | Hang Drywall at Level 3 Section 1 - Headquarters |
| | L3-FN-110 | Tape & Finish Drywall at Level 3 Section 1 - Headquarters | 10 | 10 | 10-Jul-25 | 23-Jul-25 | 66 | | | | | | | | | | | | | | | | | | | | | | Tape & Finish Drywall at Level 3 Section 1 - Headquarters |
| | L3-FN-120 | Prime Paint / 1st Coat at Level 3 Section 1 - Headquarters | 5 | 5 | 24-Jul-25 | 30-Jul-25 | 66 | | | | | | | | | | | | | | | | | | | | | | Prime Paint / 1st Coat at Level 3 Section 1 - Headquarters |
| | L3-FN-130 | Acoustic Grid at Level 3 Section 1 - Headquarters | 10 | 10 | 31-Jul-25 | 13-Aug-25 | 66 | | | | | | | | | | | | | | | | | | | | | | Acoustic Grid at Level 3 Section 1 - Headquarters |
| | L3-FN-230 | Doors & Hardware at Level 3 Section 1 - Headquarters | 7 | 7 | 31-Jul-25 | 08-Aug-25 | 114 | | | | | | | | | | | | | | | | | | | | | | Doors & Hardware at Level 3 Section 1 - Headquarters |
| | L3-FN-140 | MEPF Grid Trim at Level 3 Section 1 - Headquarters | 10 | 10 | 14-Aug-25 | 27-Aug-25 | 66 | | | | | | | | | | | | | | | | | | | | | | MEPF Grid Trim at Level 3 Section 1 - Headquarters |
| | L3-FN-200 | Acoustic Tile at Level 3 Section 1 - Headquarters | 10 | 10 | 28-Aug-25 | 11-Sep-25 | 83 | | | | | | | | | | | | | | | | | | | | | | Acoustic Tile at Level 3 Section 1 - Headquarters |
| | L3-FN-150 | Install Bathroom Tile at Level 3 Section 1 - Headquarters | 5 | 5 | 28-Aug-25 | 04-Sep-25 | 109 | | | | | | | | | | | | | | | | | | | | | | Install Bathroom Tile at Level 3 Section 1 - Headquarters |
| | L3-FN-160 | Install Vanity Bathroom at Level 3 Section 1 - Headquarters | 2 | 2 | 05-Sep-25 | 08-Sep-25 | 110 | | | | | | | | | | | | | | | | | | | | | | Install Vanity Bathroom at Level 3 Section 1 - Headquarters |
| | L3-FN-170 | Plumbing Fixtures Bathroom at Level 3 Section 1 - Headquarters | 3 | 3 | 05-Sep-25 | 09-Sep-25 | 109 | | | | | | | | | | | | | | | | | | | | | | Plumbing Fixtures Bathroom at Level 3 Section 1 - Headquarters |
| | L3-FN-180 | Toilet Partitions & Accesories Bathroom at Level 3 Section 1 - Headquarters | 3 | 3 | 10-Sep-25 | 12-Sep-25 | 109 | | | | | | | | | | | | | | | | | | | | | | Toilet Partitions & Accesories Bathroom at Level 3 Section 1 - Headquarters |
| | L3-FN-190 | MEP Trim Bathrooms at Level 3 Section 1 - Headquarters | 5 | 5 | 15-Sep-25 | 19-Sep-25 | 109 | | | | | | | | | | | | | | | | | | | | | | MEP Trim Bathrooms at Level 3 Section 1 - Headquarters |
| | L3-FN-210 | Install Millwork at Level 3 Section 1 - Headquarters | 10 | 10 | 06-Jan-26 | 19-Jan-26 | 10 | | | | | | | | | | | | | | | | | | | | | | Install Millwork at Level 3 Section 1 - Headquarters |
| | L3-FN-220 | Install Glass Partitions at Level 3 Section 1 - Headquarters | 6 | 6 | 20-Jan-26 | 27-Jan-26 | 11 | | | | | | | | | | | | | | | | | | | | | | Install Glass Partitions at Level 3 Section 1 - Headquarters |
| | L3-FN-240 | Install Corridor Flooring LVT at Level 3 Section 1 - Headquarters | 6 | 6 | 20-Jan-26 | 27-Jan-26 | 11 | | | | | | | | | | | | | | | | | | | | | | Install Corridor Flooring LVT at Level 3 Section 1 - Headquarters |
| | L3-FN-250 | Install Carpet at Level 3 Section 1 - Headquarters | 10 | 10 | 28-Jan-26 | 10-Feb-26 | 11 | | | | | | | | | | | | | | | | | | | | | | Install Carpet at Level 3 Section 1 - Headquarters |
| | L3-FN-260 | Finish & Paint at Level 3 Section 1 - Headquarters | 7 | 7 | 11-Feb-26 | 19-Feb-26 | 11 | | | | | | | | | | | | | | | | | | | | | | Finish & Paint at Level 3 Section 1 - Headquarters |
| | L3-FN-270 | Final MEP Trim at Level 3 Section 1 - Headquarters | 10 | 10 | 20-Feb-26 | 05-Mar-26 | 11 | | | | | | | | | | | | | | | | | | | | | | Final MEP Trim at Level 3 Section 1 - Headquarters |
| Section 2 - North / South | | | 228 | 228 | 28-Apr-25 | 20-Mar-26 | 10 | | | | | | | | | | | | | | | | | | | | | | 20-Mar-26, Section 2 - North / South |
| Framing & MEPF Roughs | | | 85 | 85 | 28-Apr-25 | 26-Aug-25 | 14 | | | | | | | | | | | | | | | | | | | | | | 26-Aug-25, Framing & MEPF Roughs |
| | L3-RI-180 | Layout / Top Track at Level 3 Section 2 - Headquarters | 10 | 10 | 28-Apr-25 | 09-May-25 | 0 | | | | | | | | | | | | | | | | | | | | | | Layout / Top Track at Level 3 Section 2 - Headquarters |
| Remaining Level of Effort | | | | | | | | | | | | | | | | | | | | | | | | | | | | | Summary |
| Actual Level of Effort | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Actual Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Remaining Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Critical Remaining Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Milestone | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



| Filename: HNPB BL0 081224 // Layout: [Moss_Full Schedule] | | Hollywood New Police Headquarters - Baseline Schedule (BL0) | | | | | | | | | | Data Date: 12-Aug-24 Run Date: 15-Aug-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|-----------|---|----|----|-----------|-----------|-------------|------|---|---|---|---|------|---|---|---|---|------|---|---|---|---|---|-----|---|---|---|---|---|----|---|---|---|---|---|-----|---|---|---|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|----|
| Activity ID | | Activity Name | OD | RD | Start | Finish | Total Float | 2024 | | | | | 2025 | | | | | 2026 | | | | | | | | | | | | 27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | M | A | M | J | Jul | A | S | O | N | D | J | F | M | A | M | J | Jul | A | S | O | N | D | J | F | M | A | M | J | Jul | A | S | O | N | D | J | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | L3-RI-190 | MEPF Risers at Level 3 Section 2 - Headquarters | 5 | 5 | 28-Apr-25 | 02-May-25 | 94 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | </ |



 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
   Milestone

 Remaining Level of Effort
  Remaining Work
  Summary

 Actual Level of Effort
  Critical Remaining Work

 Actual Work
  Milestone

[illegible]

**PCO #005**

Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
Phone: (954) 524-5678

Project: B372402 - Hollywood New Police Headquarters
401 S PARK RD
Hollywood, Florida 33021

Prime Contract Potential Change Order #005: Reallocating Funds as per Alternate #1 in GMP

| | | | |
|-----------------------------|--|-------------------------------------|---|
| TO: | City of Hollywood 2207 Raleigh Street Hollywood, Florida 33020 | FROM: | Moss & Associates LLC - FLL 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| PCO NUMBER/REVISION: | 005 / 0 | CONTRACT: | B372402 - B372402 Prime Contract |
| STATUS: | Pending - In Review | CREATED BY: | Josh Dryer (Moss & Associates LLC - FLL) |
| SCHEDULE IMPACT: | 0 days | ISSUED DATE: | |
| REFERENCE: | | PRIME CONTRACT CHANGE ORDER: | None |
| | | TOTAL AMOUNT: | \$0.00 |

POTENTIAL CHANGE ORDER TITLE: Reallocating Funds as per Alternate #1 in GMP

In accordance with the terms and conditions of the Contract, enclosed are the necessary backup documents to support the additional time and/or costs associated with this change proposal. These documents only relate to the specified items of time and/or cost. Any other requests for time and/or costs not specifically addressed herein will be addressed under a separate change order. We respectfully reserve our right to request additional time and/or cost should it become evident that this work will impact the project's overall time or cost of completion. Any quoted costs for this Potential Change Order (PCO) are valid for fourteen (14) calendar days from submission. Please formally approve this change in the Work and the associated time and/or costs by signing below. Upon approval, Moss & Associates will incorporate this change into the next Prime Contract Change Order (PCCO).

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

This PCO moves the monies from the respective line items to the Firing Range line item to comply with the Alternate #1 in the GMP that was carried as a single line item. The single line item credit in the GMP was applied to the Firing Range Equipment line and therefore needs to be split out to the applicable lines.

ATTACHMENTS:

| # | Description | Amount |
|--|---|---------------|
| 1 | Transferring funds from the Electrical Line item to Firing Range Line Item. 01.26.0000.00.S | \$(40,122.00) |
| 2 | Transferring funds from the Fire Sprinkler Line item to the Firing Range Line Item. 01.21.0000.00.S | \$(7,500.00) |
| 3 | Transferring Funds from the Firing Range Line item into the Acoustical Ceiling Line Item. 01.09.5000.00.S | \$29,600.00 |
| 4 | Transferring funds from the Structural Steel Line item to the Firing Range Line Item. 01.05.5000.00.S | \$(77,000.00) |
| 5 | All Funds from the associated line items herein to comply with Alternate #1 in the GMP. 01.11.1500.00.S | \$95,022.00 |
| Subtotal: | | \$0.00 |
| 01 SDI (1.25% Includes Cost Code (30)): | | \$0.00 |
| 02 Moss Insurance (1.50% Applies to All Line Items): | | \$0.00 |
| 03 P & P Bond (1.00% Applies to All Line Items): | | \$0.00 |
| 04 Fee (4.00% Applies to All Line Items): | | \$0.00 |
| Grand Total: | | \$0.00 |

City of Hollywood
2207 Raleigh Street
Hollywood, Florida 33020

Moss & Associates LLC - FLL
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311

Nicole G Heran
8.14.24
SIGNATURE DATE

DocuSigned by:
Holly Zoeffler
8/14/2024
SIGNATURE DATE



PCO #006

Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
Phone: (954) 524-5678

Project: B372402 - Hollywood New Police Headquarters
401 S PARK RD
Hollywood, Florida 33021

Prime Contract Potential Change Order #006: Firing Range HVAC Allowance Reconciliation

| | | | |
|----------------------|--|------------------------------|---|
| TO: | City of Hollywood 2207 Raleigh Street Hollywood, Florida 33020 | FROM: | Moss & Associates LLC - FLL 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| PCO NUMBER/REVISION: | 006 / 0 | CONTRACT: | B372402 - B372402 Prime Contract |
| STATUS: | Pending - In Review | CREATED BY: | Josh Dryer (Moss & Associates LLC - FLL) |
| SCHEDULE IMPACT: | 0 days | ISSUED DATE: | |
| REFERENCE: | | PRIME CONTRACT CHANGE ORDER: | None |
| | | TOTAL AMOUNT: | \$0.00 |

POTENTIAL CHANGE ORDER TITLE: Firing Range HVAC Allowance Reconciliation

In accordance with the terms and conditions of the Contract, enclosed are the necessary backup documents to support the additional time and/or costs associated with this change proposal. These documents only relate to the specified items of time and/or cost. Any other requests for time and/or costs not specifically addressed herein will be addressed under a separate change order. We respectfully reserve our right to request additional time and/or cost should it become evident that this work will impact the project's overall time or cost of completion. Any quoted costs for this Potential Change Order (PCO) are valid for fourteen (14) calendar days from submission. Please formally approve this change in the Work and the associated time and/or costs by signing below. Upon approval, Moss & Associates will incorporate this change into the next Prime Contract Change Order (PCCO).

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

This allowance reconciliation is to commit the Allowance #9 for the Firing Range Ventilation System from the GMP to Action Target as per the ATP dated 8.9.24.

ATTACHMENTS:

| # | Description | Amount |
|--|---|----------------|
| 1 | Reconciling the funds in Allowance #9 in the GMP for the Firing Range Ventilation system to be contracted under Action Target. 02.23.3000.001.A | \$(905,385.00) |
| 2 | Moving the funds from the allowances to the line item to be committed to Action Target. 01.11.1500.00.S | \$905,385.00 |
| Subtotal: | | \$0.00 |
| 01 SDI (1.25% Includes Cost Code (30)): | | \$0.00 |
| 02 Moss Insurance (1.50% Applies to All Line Items): | | \$0.00 |
| 03 P & P Bond (1.00% Applies to All Line Items): | | \$0.00 |
| 04 Fee (4.00% Applies to All Line Items): | | \$0.00 |
| Grand Total: | | \$0.00 |

City of Hollywood
2207 Raleigh Street
Hollywood, Florida 33020

Moss & Associates LLC - FLL
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311

Nicole G Heran

DocuSigned by:
Holly Zoeffler

8/14/2024

SIGNATURE DATE

SIGNATURE DATE



PCO #007

Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
Phone: (954) 524-5678

Project: B372402 - Hollywood New Police Headquarters
401 S PARK RD
Hollywood, Florida 33021

Prime Contract Potential Change Order #007: Firing Range HVAC Overage Allowance Reconciliation

| | | | |
|----------------------|--|------------------------------|---|
| TO: | City of Hollywood 2207 Raleigh Street Hollywood, Florida 33020 | FROM: | Moss & Associates LLC - FLL 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| PCO NUMBER/REVISION: | 007 / 0 | CONTRACT: | B372402 - B372402 Prime Contract |
| STATUS: | Pending - In Review | CREATED BY: | Josh Dryer (Moss & Associates LLC - FLL) |
| SCHEDULE IMPACT: | 0 days | ISSUED DATE: | |
| REFERENCE: | | PRIME CONTRACT CHANGE ORDER: | None |
| | | TOTAL AMOUNT: | \$0.00 |

POTENTIAL CHANGE ORDER TITLE: Firing Range HVAC Overage Allowance Reconciliation

In accordance with the terms and conditions of the Contract, enclosed are the necessary backup documents to support the additional time and/or costs associated with this change proposal. These documents only relate to the specified items of time and/or cost. Any other requests for time and/or costs not specifically addressed herein will be addressed under a separate change order. We respectfully reserve our right to request additional time and/or cost should it become evident that this work will impact the project's overall time or cost of completion. Any quoted costs for this Potential Change Order (PCO) are valid for fourteen (14) calendar days from submission. Please formally approve this change in the Work and the associated time and/or costs by signing below. Upon approval, Moss & Associates will incorporate this change into the next Prime Contract Change Order (PCCO).

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

This Allowance Reconciliation covers the overage of the Firing Range HVAC Equipment via Allowance #10 in the GMP. This allowance has \$57,885 remaining which will be used as further coordination of the Firing Range occurs. This allowance will be further exhausted at a later date under separate cover.

ATTACHMENTS:

| # | Description | Amount |
|--|--|---------------|
| 1 | Moving the funds from the allowances to the line item to be committed to Action Target. 01.11.1500.00.S | \$17,115.00 |
| 2 | Reconciling the funds in Allowance #10 in the GMP for the Firing Range Ventilation system additional requirements to be contracted under Action Target. 02.23.3000.002.A | \$(17,115.00) |
| Subtotal: | | \$0.00 |
| 01 SDI (1.25% Includes Cost Code (30)): | | \$0.00 |
| 02 Moss Insurance (1.50% Applies to All Line Items): | | \$0.00 |
| 03 P & P Bond (1.00% Applies to All Line Items): | | \$0.00 |
| 04 Fee (4.00% Applies to All Line Items): | | \$0.00 |
| Grand Total: | | \$0.00 |

City of Hollywood
2207 Raleigh Street
Hollywood, Florida 33020

Moss & Associates LLC - FLL
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311

DocuSigned by:

B33B4FD4D9B74A0...

8/14/2024

SIGNATURE DATE

SIGNATURE DATE

**PCO #008**

Moss & Associates LLC
 2101 N. Andrews Avenue
 Fort Lauderdale, Florida 33311
 Phone: (954) 524-5678

Project: B372402 - Hollywood New Police Headquarters
 401 S PARK RD
 Hollywood, Florida 33021

Potential Change Order #008: RFI 037 - Removal of Insulation for Above Ground Cold Water Piping

| | | | |
|-----------------------------|--|-------------------------------------|---|
| TO: | City of Hollywood 2207 Raleigh Street Hollywood, Florida 33020 | FROM: | Moss & Associates LLC - FLL 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| PCO NUMBER/REVISION: | 008 / 0 | CONTRACT: | B372402 - B372402 Prime Contract |
| STATUS: | Pending - In Review | CREATED BY: | Josh Dryer (Moss & Associates LLC - FLL) |
| SCHEDULE IMPACT: | 0 days | ISSUED DATE: | 08/18/2024 |
| REFERENCE: | | PRIME CONTRACT CHANGE ORDER: | None |
| | | TOTAL AMOUNT: | \$0.00 |

POTENTIAL CHANGE ORDER TITLE: RFI 037 - Removal of Insulation for Above Ground Cold Water Piping

In accordance with the terms and conditions of the Contract, enclosed are the necessary backup documents to support the additional time and/or costs associated with this change proposal. These documents only relate to the specified items of time and/or cost. Any other requests for time and/or costs not specifically addressed herein will be addressed under a separate change order. We respectfully reserve our right to request additional time and/or cost should it become evident that this work will further impact the project's overall time or cost of completion. Any quoted costs for this Potential Change Order (PCO) are valid for fourteen (14) calendar days from submission. Please formally approve this change in the Work and the associated time and/or costs by signing below. Upon approval, Moss & Associates will incorporate this change into the next Prime Contract Change Order (PCCO).

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

This PCO includes the credit for the above ground cold water piping insulation as per RFI 0037. This includes all material and labor as required for this work. The credit is being returned to the Owner's Contingency line item.

ATTACHMENTS:

[PCO 008 - Backup.pdf](#)

| # | Description | Amount |
|--|--|---------------|
| 1 | Credit for Above Ground Cold Water Piping Insulation as per RFI 0037. | \$(38,000.00) |
| 2 | Return of the credit for Above Ground Cold Water Piping Insulation to Owner's Contingency. | \$38,000.00 |
| Subtotal: | | \$0.00 |
| 01 SDI (0.00% Includes Cost Code (30)): | | \$0.00 |
| 02 Moss Insurance (0.00% Applies to All Line Items): | | \$0.00 |
| 03 P & P Bond (0.00% Applies to All Line Items): | | \$0.00 |
| 04 Fee (0.00% Applies to All Line Items): | | \$0.00 |
| Grand Total: | | \$0.00 |

City of Hollywood
 2207 Raleigh Street
 Hollywood, Florida 33020

Moss & Associates LLC - FLL
 2101 N. Andrews Avenue
 Fort Lauderdale, Florida 33311

DocuSigned by:

Mede Heran

8/21/2024

A026C0A02CE2429...

SIGNATURE

DATE

DocuSigned by:

Holly Zoeffler

8/19/2024

BB3B4FD4D9B74A0...

SIGNATURE

DATE





Certified Plumbing - Pollutant Storage - Contractors

CORPORATE OFFICE: 1329 SHOTGUN ROAD • SUNRISE, FL 33326 -1935
BROWARD (954) 423-0000 • DADE (305) 885-8948 • TOLL FREE (800) 921- 9289

CHANGE ORDER

AIA DOCUMENT G701 Worksheet

| | | | |
|----------|--|------------------------|----------------|
| PROJECT: | Hollywood Police Headquarters 401 S Park Road Hollywood, FL 33021 | RWP CHANGE ORDER #: | 24009-1 |
| | | INITIATION DATE: | 8/12/2024 |
| FROM: | Right Way Plumbing Company 1329 Shotgun Road Sunrise, Florida 33326 | ARCHITECTS PROJECT NO: | |
| | | CONTRACT DATE: | |

We are directed to make the following changes in this Contract:

| | |
|---|---------------|
| To Delete Insulation on All Domestic Cold Water Piping..... | (\$38,000.00) |
| | (\$38,000.00) |

Signature of the Contractor indicated his agreement herewithin, including any adjustment in the Contract Sum or Contract Time.

| | |
|--|---------------|
| The Original Contract Sum was | |
| Net change by previously authorized Change Orders | |
| The Contract Sum prior to this Change Order was | |
| The Contract Sum will be increased (decreased) by this Change Order | (\$38,000.00) |
| The new Contract Sum including this Change Order will be | |
| The Contract Time will be increased (decreased) by | N/A |
| The Date of Substantial Completion as of the date of the Change Order therefore is | N/A |

| | | |
|--------------------------|--|--------|
| CONTRACTOR: | SUBCONTRACTOR: | OWNER: |
| Moss Construction | Right Way Plumbing Company 1329 Shotgun Road Sunrise, Florida 33326 | |

| | | |
|------|------|------|
| BY | BY | BY |
| DATE | DATE | DATE |



Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
P: (954) 524-5678

Project: B372402 Hollywood New Police
Headquarters
401 S PARK RD
Hollywood, Florida 33021

RFI #HPH-37: Removal of Insulation for Above Ground Cold Water Piping

| | | | |
|---------------------|--|-----------------|--|
| Status | Closed on 08/11/24 | | |
| To | Jimmy Burchard (OCI Associates, Inc.) (Response Required) Marbella Raposo (ODP - O'Donnel Dannwolf & Partners Architects Inc.) (Response Required) | From | Alec Ferrara (Moss & Associates LLC - FLL) 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| Date Initiated | Jul 31, 2024 | Due Date | Aug 7, 2024 |
| Location | FULL SITE>HQ & PG FULL | Project Stage | Course of Construction |
| Cost Impact | Yes (Unknown) | Schedule Impact | No |
| Spec Section | 220700 - Insulation for Plumbing Systems | Cost Code | |
| Drawing Number | | Reference | |
| Linked Drawings | | | |
| Received From | PJ Healey (Right Way Plumbing Company) | Sub Job | |
| Copies To | Jimmy Burchard (OCI Associates, Inc.), Paige Donnelly (Moss & Associates LLC - FLL), Josh Dryer (Moss & Associates LLC - FLL), Brandon Dziejwior (OCI Associates, Inc.), Carlos Echeverria (ODP - O'Donnel Dannwolf & Partners Architects Inc.), Alec Ferrara (Moss & Associates LLC - FLL), Lazaro Graveran (Moss & Associates LLC - FLL), Heather Guenot (City of Hollywood), PJ Healey (Right Way Plumbing Company), Nicole Heran (City of Hollywood), Kenneth Jenkins (City of Hollywood), Andy McCright (Moss & Associates LLC - FLL), Dana Nelson (City of Hollywood), Michael Perez-Gurri (Moss & Associates LLC - FLL), Marbella Raposo (ODP - O'Donnel Dannwolf & Partners Architects Inc.), Sean Steen (Moss & Associates LLC - FLL) | | |
| Subcontractor RFI # | | Priority | Medium |

Activity

| | |
|-------------------|---|
| Question | <p>Question from Alec Ferrara Moss & Associates LLC - FLL on Wednesday, Jul 31, 2024 at 08:31 AM EDT</p> <p>Per Spec Section 220700-3.8A "Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping shall be insulated with ASJ Fiberglass Pipe Insulation." Spec Section is attached and marked-up for reference.</p> <p>We are proposing to remove the insulation requirement for Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping as a VE option to save the owner money. We have not typically seen this insulation requirement on South Florida Projects. Please advise if this is acceptable to remove.</p> <p>Attachments 2024.07.31 RFI 37.0 Moss Backup.pdf</p> |
| Official Response | <p>Response from Marbella Raposo ODP - O'Donnel Dannwolf & Partners Architects Inc. on Thursday, Aug 8, 2024 at 01:32 PM EDT</p> <p>Reviewed. Please take a look at the attachment from OCI.</p> |

| | |
|-------------------|---|
| Official Response | <div><div>Response from Jimmy Burchard OCI Associates, Inc. on Wednesday, Aug 7, 2024 at 08:17 PM EDT</div><div>See Brandon's response with OCI's attached response.</div></div> |
| Official Response | <div><div>Response from Brandon Dziewior OCI Associates, Inc. on Wednesday, Aug 7, 2024 at 12:42 PM EDT</div><div>See attached for OCI's response.</div><div>Attachments</div><div>RFI#hph-37-removal_of_insulation_for_above_ground_cold_water_piping-202408052139_OCI Response - JHB - 2024-08-07.pdf</div></div> |
| All Replies | <div><div>Response from Marbella Raposo ODP - O'Donnel Dannwolf & Partners Architects Inc. on Thursday, Aug 8, 2024 at 01:32 PM EDT</div><div>Reviewed. Please take a look at the attachment from OCI.</div></div> <div><div>Response from Jimmy Burchard OCI Associates, Inc. on Wednesday, Aug 7, 2024 at 08:17 PM EDT</div><div>See Brandon's response with OCI's attached response.</div></div> <div><div>Response from Brandon Dziewior OCI Associates, Inc. on Wednesday, Aug 7, 2024 at 12:42 PM EDT</div><div>See attached for OCI's response.</div><div>Attachments</div><div>RFI#hph-37-removal_of_insulation_for_above_ground_cold_water_piping-202408052139_OCI Response - JHB - 2024-08-07.pdf</div></div> |



Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
P: (954) 524-5678

Project: B372402 Hollywood New Police
Headquarters
401 S PARK RD
Hollywood, Florida 33021

RFI #HPH-37: Removal of Insulation for Above Ground Cold Water Piping

| | | | |
|---------------------|---|-----------------|--|
| Status | Open | | |
| To | Marbella Raposo (ODP - O'Donnell Dannwolf & Partners Architects Inc.) (Response Required) Jimmy Burchard (OCI Associates, Inc.) (Response Required) | From | Alec Ferrara (Moss & Associates LLC - FLL) 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| Date Initiated | Jul 31, 2024 | Due Date | Aug 7, 2024 |
| Location | FULL SITE>HQ & PG FULL | Project Stage | Course of Construction |
| Cost Impact | Yes (Unknown) | Schedule Impact | No |
| Spec Section | 220700 - Insulation for Plumbing Systems | Cost Code | |
| Drawing Number | | Reference | |
| Linked Drawings | | | |
| Received From | PJ Healey (Right Way Plumbing Company) | Sub Job | |
| Copies To | Jimmy Burchard (OCI Associates, Inc.), Paige Donnelly (Moss & Associates LLC - FLL), Josh Dryer (Moss & Associates LLC - FLL), Brandon Dziewior (OCI Associates, Inc.), Carlos Echeverria (ODP - O'Donnell Dannwolf & Partners Architects Inc.), Alec Ferrara (Moss & Associates LLC - FLL), Lazaro Graveran (Moss & Associates LLC - FLL), Heather Guenot (City of Hollywood), Nicole Heran (City of Hollywood), Kenneth Jenkins (City of Hollywood), Andy McCright (Moss & Associates LLC - FLL), Dana Nelson (City of Hollywood), Michael Perez-Gurri (Moss & Associates LLC - FLL), Marbella Raposo (ODP - O'Donnell Dannwolf & Partners Architects Inc.), Sean Steen (Moss & Associates LLC - FLL) | | |
| Subcontractor RFI # | | Priority | Medium |

Activity

Question

Question from Alec Ferrara Moss & Associates LLC - FLL on Wednesday, Jul 31, 2024 at 08:31 AM EDT

Per Spec Section 220700-3.8A "Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping shall be insulated with ASJ Fiberglass Pipe Insulation." Spec Section is attached and marked-up for reference.

We are proposing to remove the insulation requirement for Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping as a VE option to save the owner money. We have not typically seen this insulation requirement on South Florida Projects. Please advise if this is acceptable to remove.

Attachments
[2024.07.31 RFI 37.0 Moss Backup.pdf](#)

Awaiting an Official Response

To save the owner money the removal of insulation from the above ground domestic piping within the conditioned building is acceptable. All domestic HW and HWR piping shall be insulated per the FBC Energy Efficiency Code and the respective spec section.

James Bowen - OCI - 2024-08-07



Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
P: (954) 524-5678

Project: B372402 Hollywood New Police
Headquarters
401 S PARK RD
Hollywood, Florida 33021

RFI #HPH-37: Removal of Insulation for Above Ground Cold Water Piping

| | | | |
|---------------------|---|-----------------|--|
| Status | Open | | |
| To | Marbella Raposo (ODP - O'Donnel Dannwolf & Partners Architects Inc.) (Response Required) Jimmy Burchard (OCI Associates, Inc.) (Response Required) | From | Alec Ferrara (Moss & Associates LLC - FLL) 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| Date Initiated | Jul 31, 2024 | Due Date | Aug 7, 2024 |
| Location | FULL SITE>HQ & PG FULL | Project Stage | Course of Construction |
| Cost Impact | Yes (Unknown) | Schedule Impact | No |
| Spec Section | 220700 - Insulation for Plumbing Systems | Cost Code | |
| Drawing Number | | Reference | |
| Linked Drawings | | | |
| Received From | PJ Healey (Right Way Plumbing Company) | Sub Job | |
| Copies To | Jimmy Burchard (OCI Associates, Inc.), Paige Donnelly (Moss & Associates LLC - FLL), Josh Dryer (Moss & Associates LLC - FLL), Brandon Dziewior (OCI Associates, Inc.), Carlos Echeverria (ODP - O'Donnel Dannwolf & Partners Architects Inc.), Alec Ferrara (Moss & Associates LLC - FLL), Lazaro Graveran (Moss & Associates LLC - FLL), Heather Guenot (City of Hollywood), Nicole Heran (City of Hollywood), Kenneth Jenkins (City of Hollywood), Andy McCright (Moss & Associates LLC - FLL), Dana Nelson (City of Hollywood), Michael Perez-Gurri (Moss & Associates LLC - FLL), Marbella Raposo (ODP - O'Donnel Dannwolf & Partners Architects Inc.), Sean Steen (Moss & Associates LLC - FLL) | | |
| Subcontractor RFI # | | Priority | Medium |

Activity

| | |
|----------|---|
| Question | <p>Question from Alec Ferrara Moss & Associates LLC - FLL on Wednesday, Jul 31, 2024 at 08:31 AM EDT</p> <p>Per Spec Section 220700-3.8A "Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping shall be insulated with ASJ Fiberglass Pipe Insulation." Spec Section is attached and marked-up for reference.</p> <p>We are proposing to remove the insulation requirement for Above Ground Domestic Cold Water, Domestic Hot Water, and Domestic Hot Water Recirculation Piping as a VE option to save the owner money. We have not typically seen this insulation requirement on South Florida Projects. Please advise if this is acceptable to remove.</p> |
|----------|---|

Awaiting an Official Response

Hollywood New Police Headquarters
401 South Park Road
Hollywood, Florida 33021



Design & Construction Management

- D. Insulate hot surfaces operating at over 100 degrees F temperature with $\frac{3}{4}$ inch V-rib spacing lath and 1-1/2 inch molded 85% magnesia or calcium silicate blocks wired on over the spacing lath. Apply poultry wire over the magnesia blocks and give a $\frac{1}{2}$ inch coat of insulating finish cement. Trowel the exterior smooth.

3.3 EMERGENCY GENERATOR MUFFLER AND EXHAUST PIPING

- A. Shall be insulated with two 1-1/2 inch layers of calcium silicate block insulation. All joints shall be staggered and the blocks shall be installed with corrosive resistance stainless steel tie wires. The insulation shall be finished with a skim coat of Johns-Manville hydraulic setting insulation cement and covered with a layer of Underwriters grade cloth. The cloth shall be sized with Foster's 30-36 fire retardant coating or equal.

3.4 COLD SURFACES

- A. Cold surfaces with operating temperatures below 70 degrees F to be insulated with 1" thickness foamed plastic or extruded polyethylene insulation. Surfaces include, but not limited to, domestic water chiller, domestic chilled water air separator, domestic chilled water expansion tank, domestic chilled water pump, and refrigerant suction line intercooler. The foamed plastic sheets shall be applied over a heavy coating of Johns-Manville #57 adhesive. The insulation shall be finished with a heavy coat of white aerotube finish.

3.5 CONDENSATE PIPING FROM ICE MACHINES

- A. Insulate condensate piping and waste lines from ice machines with foamed plastic insulation or extruded polyethylene, one-half inch thickness.
- B. Mitre cut insulation to fit the pipe fittings. Use approved cement to seal all joints, seams, and ends in the insulation.

3.6 HORIZONTAL RAIN WATER PIPING

- A. Shall be insulated with $\frac{1}{2}$ inch thickness fiberglass pipe insulation. Prior to installing with insulation the pressure release paper shall be removed from the jacket laps. Pipe insulation shall be secured in place by applying pressure to the pressure sensitive closure system. Elbows shall be insulated with fiberglass inserted into 25/50 rated PVC (Aluminum) fitting covers.
- B. Insulation shall begin at the base of roof drain body and include piping elbows at change of directions from vertical to horizontal.

3.7 HORIZONTAL WASTE PIPING RECEIVING AIR-CONDITIONING CONDENSATE

- A. Shall be insulated with 1 inch thickness AP-T fiberglass pipe insulation. Prior to installing with insulation, the pressure release paper shall be removed from the jacket laps. The insulation shall be secured in place by applying pressure to the pressure sensitive closure system. All fittings shall be insulated with pipe insulation segments and finished with Foster's 30-35 vapor barrier coating or equal, reinforced with white open weave glass fabric.

3.8 ABOVE GROUND DOMESTIC COLD WATER, DOMESTIC HOT WATER AND DOMESTIC HOT WATER RECIRCULATION PIPING

- A. Shall be insulated with ASJ fiberglass pipe insulation. Prior to installing the insulation, the pressure release paper shall be removed from the jacket laps. The insulation shall be secured in place by applying pressure to the pressure sensitive closure system. All fittings shall be insulated with molded fiberglass pipe insulation segments and finished with Foster's 30-35 vapor barrier coating or equal, reinforced with a layer of white open weave glass fabric.
- B. Pipe sizes 1-1/4 inches and smaller shall have 1 inch thickness insulation unless noted on the drawings.

**PCO #011**

Moss & Associates LLC
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311
Phone: (954) 524-5678

Project: B372402 - Hollywood New Police Headquarters
401 S PARK RD
Hollywood, Florida 33021

Potential Change Order #011: Irrigation Allowance Reconciliation

| | | | |
|-----------------------------|--|-------------------------------------|---|
| TO: | City of Hollywood 2207 Raleigh Street Hollywood, Florida 33020 | FROM: | Moss & Associates LLC - FLL 2101 N. Andrews Avenue Fort Lauderdale, Florida 33311 |
| PCO NUMBER/REVISION: | 011 / 0 | CONTRACT: | B372402 - B372402 Prime Contract |
| STATUS: | Pending - In Review | CREATED BY: | Josh Dryer (Moss & Associates LLC - FLL) |
| SCHEDULE IMPACT: | 0 days | ISSUED DATE: | 08/22/2024 |
| REFERENCE: | | PRIME CONTRACT CHANGE ORDER: | None |
| | | TOTAL AMOUNT: | \$0.00 |

POTENTIAL CHANGE ORDER TITLE: Irrigation Allowance Reconciliation

In accordance with the terms and conditions of the Contract, enclosed are the necessary backup documents to support the additional time and/or costs associated with this change proposal. These documents only relate to the specified items of time and/or cost. Any other requests for time and/or costs not specifically addressed herein will be addressed under a separate change order. We respectfully reserve our right to request additional time and/or cost should it become evident that this work will further impact the project's overall time or cost of completion. Any quoted costs for this Potential Change Order (PCO) are valid for fourteen (14) calendar days from submission. Please formally approve this change in the Work and the associated time and/or costs by signing below. Upon approval, Moss & Associates will incorporate this change into the next Prime Contract Change Order (PCCO).

POTENTIAL CHANGE ORDER DESCRIPTION: *(The Contract Is Changed As Follows)*

This PCO includes the allowance reconciliation for the irrigation portion of the landscaping buyout as per Allowance #11 in the GMP. Following this allowance reconciliation, there is \$13,720 remaining in the Allowance #11.

ATTACHMENTS:

| # | Description | Amount |
|--|--|----------------|
| 1 | Usage of \$132,000 of the Irrigation Allowance as per Landscaping ATP dated 8.22.24. A remaining balance of \$13,720. | \$(132,000.00) |
| 2 | Transferring the money from allowance #11 to the Landscaping line item for commitment as per Landscaping ATP dated 8.22.24. Line Item 01.32.0000.S | \$132,000.00 |
| Subtotal: | | \$0.00 |
| 01 SDI (1.25% Includes Cost Code (30)): | | \$0.00 |
| 02 Moss Insurance (1.50% Applies to All Line Items): | | \$0.00 |
| 03 P & P Bond (1.00% Applies to All Line Items): | | \$0.00 |
| 04 Fee (4.00% Applies to All Line Items): | | \$0.00 |
| Grand Total: | | \$0.00 |

City of Hollywood
2207 Raleigh Street
Hollywood, Florida 33020

Moss & Associates LLC - FLL
2101 N. Andrews Avenue
Fort Lauderdale, Florida 33311

Nicole G Heran

8.22.2024

SIGNATURE

DATE

DocuSigned by:

Holly Zoefler

8/27/2024

SIGNATURE

DATE