



Hollywood A1A Streetscape Improvements

Palm Re-Installation
July 2, 2025 Update

Design


HISTORY

- 2016 - Landscape Design started
- 2018 - Design and variance first submitted to FDOT
- 2019 – Design and variance approved by FDOT
- 2020 – plan revised and permit resubmitted
- 2022 MMOA submitted and approved
- 2023 – design changed to Montgomery Palms from Sabal Palms




2018 Concept
Rendering

Planting History Schedule - Burkhardt Construction




- Begin Planting Week of 11/09/2023 - Palms Installed Along this Strip
- Complete by 11/22/2023 End of December 2023 / Beginning of January 2024
- Begin Planting Week of 03/04/2024 - Palms Installed Along this Strip
- Complete by 03/15/2024 Late April 2024

Tree Reinstallation Map




	PALM IS DEAD; DO NOT REPLACE	22
	PALM IS DEAD; REPLACE (HIT BY CAR OR OTHER REASON)	30
	PALM TO BE INSTALLED	1
	PALM TO REMAIN	126

Tree Reinstallation Map – Highlights: Arizona to Buchanan Street




LEGEND		
	Dead Palm to be removed	7
	Dead Palm Replace	8
	Palm to remain	25



Key Map

Tree Reinstallation Map - Highlights: Buchanan to Hayes Street




LEGEND		
	Dead Palm to be removed	1
	Dead Palm Replace	4
	Palm to remain	23




Key Map


Tree Reinstallation Map - Highlights: Garfield to Cleveland Street




LEGEND		
	Dead Palm to be removed	3
	Dead Palm Replace	1
	New Palm to be installed	1
	Palm to remain	12



Tree Reinstallation Map - Highlights: Oklahoma to Taft Street




LEGEND		
	Dead Palm to be removed	4
	Dead Palm Replace	4
	Palm to remain	23



Key Map


Tree Reinstallation Map - Highlights: Carolina to Scott Street



LEGEND		
	Dead Palm Replace	12
	Palm to remain	21



Tree Reinstallation Map - Highlights: New Hampshire to Sheridan Street



LEGEND		
	Dead Palm to be removed	7
	Dead Palm Replace	1
	Palm to remain	22



Key Map

Planting Methods for Replacement



1. Back in the tree grates




2. Surface strip planting (West Side of A1A only, where possible)



3. Cover tree grate with pavers until a solution is identified

Groundwater Monitoring - Two locations



- Groundwater monitor on an empty pit
- Groundwater monitor on the proposed new detail for the most critical locations.



4G LevelSender
Shallow
groundwater
monitoring

Proposed Planting Detail

KH to provide cross section


Kimley Horn to provide locations where control test pit will be, what will be in the test pit, how it will be monitored. What will the cover be? Grate or otherwise?

Kimley-Horn to provide location and detail of second test pit

Kimley-Horn to provide a timeline coordinated with Burkhardt on test pits

Modified Dubai Solution

Cost per pit \$



Crushed #57 rock

1. ~~Over-excavate~~ **detail** Over-excavate 12" beyond bottom of rootball and remove all existing (salty/wet) soil to extent practical.
2. fill hole with 12" of #57 stone
3. Place new tree in hole, backfilling with 80% clean sand/ 20% well-rotted muck soil mix.
4. Re-install tree grate

Cost per pit \$ ****

Summary

- 1 Remove dead trees at locations where saltwater intrusion is high and cover these areas with pavers to match existing sidewalk design.
- 2 West side tree replacement will be maximized through an at-grade/surface planting strip condition due to the width of the sidewalk, at a select location allowed taking into account engineering site line restrictions.
- 3 An evaluation will be made regarding where and how tree conditions on the east side of S.R. A1A can be addressed. This will be done once the appropriate amount of data has been collected through geotechnical groundwater monitoring.
- 4 GOAL: To replace failed landscape in appropriate locations and to maintain the health and quality of the new and existing landscape, all while taking the existing constraints of the corridor into consideration.