

TO: Donnelly Chin Consultant City of Hollywood Public Utilities Hollywood, FL 33022

RE: City of Hollywood generator installations, CITY PROJECT NO. 20-8532

Mr Chin,

The purpose of this letter is to outline the dates associated with the project thus far. The equipment shipping dates as posted by Cummins, Asco and Eaton have been extended, and the dates below reflect the latest factory updates.

NTP original issue date: 2/2023

Submittal approval dates:

Site	Gen	ATS	
E-1	8/21/23	8/21/23	
E-03	3/23/23	8/7/23	
E-06	3/23/23	8/7/23	
SW-08	3/23/23	8/7/23	
W-14	3/15/23	n/a	
W-15	8/4/23	8/4/23	

PO order dates:

Cummins	7/28/2023		
ASCO ATS	8/17/202		
EATON ATS	9/7/2023		

Current shipping dates:

-	11 0			
Site				ATS Ship
#	Cummins	Ship date	AMPS	Date
			Eaton	
E-1	C50D6D	6/13/2024	225A	5/13/2024
E-03	C125D6C	6/25/2024	600	7/12/2024
E-06	C150D6D	6/6/2024	600	received
SW-				
08	450DFEJ	8/23/2024	600	7/12/2024
W-				
14	C150D6D	6/6/2024	n/a	n/a
W-				
15	C150D6D	7/3/2024	230	received

Thank you,

Ja

Jeremy Siegel VP Sales & Marketing Zabatt Power Systems 4.26.2024