



350 SMC DRIVE
SOMERSET, WI 54025
PH: (715) 247-3433
FAX: (715) 247-3438
www.schwingbioset.com

Southern Regional WWTP
City of Hollywood, Florida
1621 North 14th St.
Hollywood, FL 33022

August 18, 2020

Attention: Mr. Coy Mathis – Public Utilities Manager

Subject: Installation Schedule of Equipment
Schwing Bioset, Inc. Quote No. 2019385 rev-H – **EXHIBIT A**

Dear Mr. Mathis,

Schwing Bioset, Inc. is pleased to propose the following as our scope of supply.


Hollywood FL Installation Services work plan per Scope 2019385RevH					
Phase	Equipment		Duration		
1	Reactor Isolation Panel		Mount 3 Days	Electrical: 2 Weeks	Commissioning 3 Days
	Lime/Acid MSP				
	Valve, Scrubber, Coneyor MSP				
	Duplex HPU MSP				
	Duplex HPU		Mech & Piping 2 Days		
					Estimated Time 4 Weeks
2	Transfer KSP		Demo/Install Mech: 2 weeks	Electrical: 2 Weeks	Commissioning & SFMS testing: 3 weeks
	Trenser SD				
	Lube pump				
	Reactor KSP				
	Reactor SD				
	Reactor PP				
	Lime Conveyor				
	Acid Feeder				
	Recirc Pipeline Tie In				
					Estimated Time 7 Weeks
3	Transfer KSP		Demo/Install Mech: 2 weeks	Electrical: 2 Weeks	Commissioning & SFMS testing: 3 weeks
	Trenser SD				
	Lube pump				
	Reactor KSP				
	Reactor SD				
	Reactor PP				
	Lime Conveyor				
	Acid Feeder				
	Recirc Pipeline Tie In				
					Estimated Time 7 Weeks
4	Hydraulic Ball Valves		3 days	Electrical: 3 Weeks	Commissioning 2 days
	KSP-Reactor Ball Valves		2 Days		
	Reactor outlet Ball Valves		1 Day		
	Reactor Cleaning		3 Days		
					Estimated Time 3 Weeks
					Total Estimated Time 22 Weeks

Schwing Bioset, Inc.

If you have any questions, please don't hesitate to contact me by phone (239-216-1776) or E-mail (twelch@schwingbioset.com).

Yours very truly,

Schwing Bioset, Inc.

A handwritten signature in dark ink, appearing to read "Thomas E. Welch". The signature is written in a cursive, flowing style.

Tom Welch

Southeast Regional Sales Manager