

**HOLLYWOOD US1 FDOT STREET TREE IMPROVEMENTS**

**TENTATIVE DESIGN AND CONSTRUCTION SCHEDULE**

April 20, 2026

**Bermello Ajamil**

A WOOLPERT COMPANY



TASK	DESCRIPTION	TASK DURATION	MILESTONE DATE	MAY '26	JUN '26	JUL '26	AUG '26	SEP '26	OCT '26	NOV '26	DEC '26	JAN '27	FEB '27	MAR '27	APR '27	MAY '27	JUN '27	JUL '27
TASK 1.0	PROJECT INITIATION	3 WEEKS	05.22.2026	█														
TASK 2.0	CONSTRUCTION DOCUMENTS	19 WEEKS	N/A															
	30% CONSTRUCTION DRAWINGS	3 WEEKS	06.12.2026		█													
	30% COST ESTIMATE	2 WEEK	06.26.2026			█												
	30% CD' s CITY REVIEW AND BA COMMENT RESPONSES	1 WEEK	07.03.2026				█											
	90% CONSTRUCTION DRAWINGS	4 WEEKS	07.31.2026			█												
	90% CD' s CITY REVIEW AND BA COMMENT RESPONSES	2 WEEK	08.14.2026				█											
	100% CONSTRUCTION DRAWINGS	4 WEEKS	09.04.2026				█											
	100% CD'S COST ESTIMATE	2 WEEKS	09.18.2026					█										
	100% CD' s CITY REVIEW AND BA COMMENT RESPONSES	1 WEEK	09.25.2026						█									
TASK 3.0	REGULATORY APPROVALS	12 WEEKS	10.23.2026				█	█	█	█	█	█	█	█	█	█	█	█
TASK 4.0	BIDDING & AWARD	10 WEEKS	12.18.2026							█	█	█	█	█	█	█	█	█
TASK 5.0	CONSTRUCTION	26 WEEKS	05.21.2027									█	█	█	█	█	█	█