



Post & Beam, LLC
 1913A NW 40th Court
 Pompano Beach, FL 33064
 Office: 954-532-0262
 www.bigbeams.com
 www.lgtowers.com

Proposal Contract

Date: March 16, 2021

Salesperson: R C

Proposal #: 8947 -V 3

Project Name: Life Guard Towers

Projected start date: 03/16/21

Payment Terms: 50% DEPOSIT /
50% DUE ON
RECEIPT

BILL TO:

City of Hollywood

, FL

Phone:

Fax:

SHIP TO:

Life Guard Towers

CONTACT:

sarita shamah

Mobile:

Email:

Scope Notes

All Lumber to be Structural PT (Treatment UC4B) All Plywood to be Marine Grade. All Hardware to be SS #304 Grade. Excludes Painting & Roofing Membrane.

Description

Qty

UOM

Unit Price

Line Total

| | | | | |
|--|---|----|---------------|---------------|
| Supply & Install LX Round Upgraded Towers Consisting of: (Round Roof Upgrade, Round Deck Upgrade, Custom Wood Sign Upgrade, Aluminum Shutters Upgrade) (Cabin is 8' x 8' x 8') (Deck is 15' Diameter) 6 x 12 Skids 6 x 8 Support Brace for Skids 8 x 8 Skid Base 3 x 12 Cross Braces 8 x 10 Support Beams 4 x 8 & 2 x 8 Deck Joists 2x Roof Framing 4x Posts, 2x framing, 3/4 Plywood for Cabin Note: Includes engineering. SS hinges, SS Door Handle, SS Deadbolt, Fiberglass Door, Impact Windows, and Surfboard Box. Delivery: Deliver stands to staging area drop them off to be painted. Once they are painted Post & Beam will pick them up and deliver them to the beach. | 2 | EA | \$ 106,014.50 | \$ 212,029.00 |
| Supply & Install X1 Upgraded Towers Consisting of: (Cementous Siding Upgrade, Aluminum Shutters Upgrade) (Cabin is 6' x6' x7') (Deck is 12' x 12') 6 x 8 Skids 6 x 6 Support Brace for Skids 6 x 6 Skid Base Posts 2 x 8 Cross Braces 6 x 8 Support Beams 4 x 8 & 2 x 8 Deck Joists 2x Roof Framing 4x Posts, 2x framing, 3/4 Plywood for Cabin Note: Includes engineering. SS hinges, SS Door Handle, SS Deadbolt, Fiberglass Door, Impact Windows, and Surfboard Box Delivery: Deliver stands to staging area drop them off to be painted. Once they are painted Post & Beam will pick them up and deliver them to the beach. | 6 | EA | \$ 74,414.50 | \$ 446,487.00 |

| | | | | |
|--|---|----|--------------|---------------|
| Skid Upgrade: Life Guard Towers to Receive 10 x 12 Skids. First Aid Stations to receive 12 x 12 Skids. (6) Life Guard Towers (\$1802ea) (2) First Aid Stations (\$2920ea) Supply & Install (4) 1 Inch SS Eyelets per stand (8 units) (\$400ea) | 1 | EA | \$ 19,852.00 | \$ 19,852.00 |
| TOTAL PRICE | | | | \$ 678,368.00 |

Exclusions (unless otherwise noted):**Acceptance of Proposal:**

Customer understands that by signing this Proposal, a binding Contract will exist between Customer and Post & Beam, LLC. Customer agrees to and acknowledges receipt of the terms and conditions of the Credit Agreement which are incorporated herein and become part of the Contract. If the Customer is a business entity, the person signing this Proposal warrants that he/she is authorized to accept this Proposal and bind the business entity to the Contract.

Customer (print name): _____

Post & Beam, LLC

Signature: _____

Date of Acceptance: _____

Date: _____