



Post & Beam

1913A NW 40th Court
Pompano Beach, FL 33064

www.BigBeams.com
www.LGTowers.com

Proposal / Contract

Date	Proposal #
3/30/2025	FirstAidADD

Name / Address

COMMUNITY REDEVELOPMENT AGENCY
CITY OF HOLLYWOOD
1948 HARRISON STREET
HOLLYWOOD, FL 33020

Description	Qty	Project	Terms
		Cost	Due on receipt
Supply & Install 1 LX Round Upgraded Towers Consisting of: (Round Deck Upgrade) (Round Roof Upgrad)(Aluminum Back Shutter vent) (Cabin is 8' x 8' x 8') (Deck is 15' Diameter) 6 x 12 x 20 Skids 6 x 8 Support Brace for Skids 8 x 8 Skid Base Posts 3 x 12 Cross Braces 8 x 10 Support Beams 4 x 8 & 2 x 8 Deck Joists2x Roof Framing 4x Posts, 2x framing, 3/4 Plywood for Cabin Aluminum Railing (Round) (3) Aluminum Bahama Shutters Powder Coated UPRGADE Custom Wood Signage UPGRADE Note: Includes engineering. SS hinges, SS Door Handle, SS Deadbolt, Fiberglass Door, Impact Windows, & Gel Coated Fiber Glass Surfboard Box. All Lumber To be #1 Structural ACQ PT (Treatment UC4B). All Plywood to be Marine Grade. All Hardware to beSS #304 Grade. Excludes Painting & Roofing Membrane.	1	112,641.00	112,641.00
12 x 12 x 20 Skid Upgrade	1	3,900.00	3,900.00

This Proposal becomes a binding Contract once executed by the Customer. All terms & Conditions are incorporated herein and become part of the Contract. The person signing this Contract warrants that he/she has the authority to bind any named business entity to the Contract.

Total

\$116,541.00

Customer Signature _____

Date: _____