



DESIGN CONSTRUCTION MANAGEMENT

P.O. Box 229045
 Hollywood, FL 33022-9045
 Phone: (954) 921-33410

CONTRACT CHANGE ORDER NO. 2

DATE: January 9, 2025 **PROJECT NAME:** Stanley Goldman Memorial Park - Justice Skatepark
CONTRACT DATE: August 29, 2023 **ITEM TITLE:** Financial and Schedule Change Order
NTP DATE: August 29, 2023 **CONTRACTOR:** American Ramp Company
PO DATE: February 8, 2024 **ADDRESS:** 601 S MCKINLEY AVE, Joplin, MO 64801
PO NUMBER: PFY-2401153
ACCOUNT NO.: 301.309902.57200.563060.001540.000.000

STATEMENT OF CHANGE:

In compliance with the General Conditions Article 10 and 11 of the above referenced contract, the contractor and the city do both hereby agree that the contractor shall make the following changes. Additions or deletions to the work specified in the plans and specifications.

No damages for delay. No claim for damages or any claim other than for an extension of time, shall be made or asserted against CITY by reason of any delays. CMAR shall not be entitled to an increase in the CONTRACT PRICE or payment or compensation of any kind from CITY for direct, indirect, consequential, impact or other costs, expenses or damages, including, but not limited to, costs of acceleration or inefficiency, arising because of delay, disruption, Eichleay Formula Costs, interference or hindrance from any cause whatsoever, whether such delay, disruption, interference or hindrance be reasonable or unreasonable, foreseeable or unforeseeable, or avoidable or unavoidable; provided, however, that this provision shall not preclude recovery of damages by CMAR for hindrance or delays due solely to fraud, bad faith or active interference on the part of CITY or its agents. Otherwise, CMAR shall be entitled only to extensions of the CONTRACT TIME as the sole and exclusive remedy for such resulting delay, in accordance with and to the extent specifically provided above.

DESCRIPTION OF CHANGE	REASON OF CHANGE	CONTINGENCY USE WITHIN CONTRACT	CONTRACT PRICE CHANGE	CONTRACT TIME CHANGE
<p>The change order will provide additional time requirements for ongoing Broward County ("County") permit comments related to the Surface Water Management Licensing ("SWML") and and the Florida Department of Environmental Protection ("DEP") permitting that were outside of the anticipated scope and schedule.</p> <p>The change order will provide an additional \$80,500.00 of Owner's contingency for the ongoing County and DEP permitting phase, permit payment allowance, and construction contingency for any unforeseen conditions, additional site work, or additional requirements that the SWML and ERP permits may require at the time of construction</p>	UN	\$ -	\$ 80,500.00	355

CONTRACT'S PRICE/TIME PRIOR TO THIS CHANGE ORDER:	\$ 709,720.00	395 DAYS
NEW CHANGE IN CONTRACT PRICE/TIME:	\$ 80,500.00	361 DAYS
CURRENT CONTRACT PRICE/TIME INCLUDING THIS CHANGE ORDER:	\$ 790,220.00	756 DAYS

REASON OF CHANGE ORDER

UN = Unforeseen Condition, CE = Consultant Error (secondary cost involved), CO = Consultant Omission, OR = Owner Request

ANY ALTERATIONS WILL NULLIFY THIS CHANGE ORDER



DESIGN CONSTRUCTION MANAGEMENT

P.O. Box 229045
Hollywood, FL 33022-9045
Phone: (954) 921-33410

CONTRACT CHANGE ORDER NO. 2
PROJECT NAME: Stanley Goldman Memorial Park - Justice Skatepark

Acceptance by Contractor

I agree that the above changes in said Contract, in accordance with specifications for the price change shown are satisfactory.

SIGNED: _____ Date: _____
Contractor, American Ramp Company
(Authorized Officer/Manager)

Acceptance by Design and Construction Management

We have examined the above changes. They are necessary to satisfactorily complete the Contract. The price changes are reasonable and I recommend the changes be made.

SIGNED: _____ Date: _____
Jose Cortes , Director
Department of Design and Construction Management

Acceptance by City of Hollywood

The above changes are hereby approved. The Department of Design and Construction Management is authorized to proceed with these changes and the change shown in the Contract price is authorized.

APPROVED BY: _____ Date: _____
Josh Levy
Mayor