

CITY OF HOLLYWOOD, FLORIDA
UTILITY CONSTRUCTION PROJECT
CONTRACT CHANGE ORDER

Page 1 of 2
No. 2
Date; April 7, 2020

CITY FILE No: 17-8063
ACCOUNT No:
442.409903.53600.531210.000408.000.000
CONTRACTOR/ADDRESS: Southeastern
Engineering Contractors, Inc., 12054 NW 98 Ave.,
Hialeah Gardens, FL 33018

PROJECT: Lift Station W-14 Upgrade
TRANSFER FROM ACC.:

CONTRACT DATE: 07/13/2019

ORIGINAL CONTRACT PRICE: \$2,395,072.00

STATEMENT OF CHANGE

IN COMPLIANCE WITH ARTICLE 10 AND ARTICLE 11 OF THE GENERAL CONDITIONS IN THE ABOVE REFERENCED CONTRACT, THE CONTRACTOR AND THE CITY DO BOTH HEREBY AGREE THAT THE CONTRACTOR SHALL MAKE THE FOLLOWING CHANGES, ADDITIONS OR DELETIONS TO THE WORK SPECIFIED IN THE PLANS AND SPECIFICATIONS:

DESCRIPTION OF CHANGE	INCREASE	DECREASE
<u>CHANGE ORDER NO. 2 (TIME EXTENSION DUE TO UNFORESEEN ACTIVITIES)</u> Due to unforeseen activities, including unforeseen structural, electrical and forcemain issues with the existing lift station building, including, long supply-lead time for pump variable frequency drivers, additional repair of spalling and cracks, two-hundred and forty (240) calendar days of the time extension are agreed for the project by both the Contractor and the City. Additional cost for Bypass Pumping. <i>This change order includes any amounts for changes in the sequence of work, time extensions, delays, disruptions, re-scheduling, extended overhead, acceleration and/or impact costs.</i>	\$350,000.00	
TOTAL INCREASE/DECREASE IN CONTRACT PRICE	\$350,000.00	\$0.00

CONTRACT PRICE/TIME PRIOR TO THIS CHANGE ORDER:	\$ 2,395,072.00	300	DAYS
NET CHANGE IN CONTRACT PRICE/TIME:	\$ 350,000.00	240	DAYS
CURRENT CONTRACT PRICE/TIME INCLUDING THIS CHANGE ORDER.	\$ 2,745,072.00	540	DAYS
NEW COMPLETION DATE: March 11, 2021			

APPROVAL BY CONSULTANT

I have examined the above changes. They are necessary to satisfactorily complete the Contract. The price changes are reasonable and I recommend that the changes be made.

RECOMMENDED BY: _____ DATE: _____
Vernal Sibble, P.E., ECSD, City of Hollywood

ACCEPTANCE BY CONTRACTOR

I agree that the above changes in said Contract, in accordance with the Specifications for the price changes shown, are satisfactory.

BY: _____ SIGNED: _____ DATE: _____
SOUTHEASTERN ENGINEERING
CONTRACTORS, INC.

APPROVAL BY CITY OF HOLLYWOOD

The above changes are hereby approved. The contractor is authorized to proceed with these changes and the change shown in the contract price is authorized

APPROVED AS TO FORM AND LEGAL
SUFFICIENCY for the use and reliance of the City of
Hollywood, Florida only:

APPROVED AS TO FINANCE:

DOUGLAS R. GONZALEZ, CITY ATTORNEY

MELISSA CRUZ, DIRECTOR
DEPARTMENT OF FINANCIAL SERVICES

THE CITY OF HOLLYWOOD, FLORIDA

ATTEST:

BY: _____
JOSH LEVY, MAYOR

PATRICIA A. CERNY, MMC
CITY CLERK