

CITY OF HOLLYWOOD, FLORIDA  
UTILITY CONSTRUCTION PROJECT  
CONTRACT CHANGE ORDER

Page 1 of 1  
No. 1  
Date: 3/25/2013

CITY FILE No: 12-9214A

ACCOUNT No: 42.4000.85876.536.006301

CONTRACTOR/ADDRESS: Exceletech Coating and  
Applications, LLC, 901 12th Street, Clermont, FL  
34711

PROJECT: Bar Screen Chamber Rehabilitation

TRANSFER FROM ACC.:

CONTRACT DATE: October 14, 2012

CONTRACT AMOUNT: \$416,000.00

STATEMENT OF CHANGE

IN COMPLIANCE WITH SERVICES AGREEMENT, THE CONTRACTOR AND THE CITY DO BOTH HEREBY AGREE THAT THE CONTRACTOR SHALL MAKE THE FOLLOWING CHANGES, ADDITIONS OR DELETIONS TO THE WORK SPECIFIED IN THE PLANS AND SPECIFICATIONS:

DESCRIPTION OF CHANGE	INCREASE	DECREASE
<b>CHANGE ORDER NO. 1:</b> The change order adjusts the contract amount related to the scope change of the project, additional work during suspension of the project due to safety concern on the ceiling slabs of the bar screen inlet box and outlet box listed below. 1 Deletion of the rehabilitation work on the ceiling slabs (\$37,000.00) 2 Core drilling concrete samples and video inspection \$1,453.36 3 Re-preparing the concrete surface due to the project suspension, additional rental cost of on-site equipment during the suspension period, re-mobilization and demobilization \$22,000.00  <i>This change order includes any amounts for changes in the sequence of work, time extensions, delays, disruptions, re-scheduling, extended overhead, acceleration and/or impact costs.</i>	\$1,453.36 \$22,000.00	\$37,000.00
<b>TOTAL INCREASE/DECREASE IN CONTRACT PRICE (NOT TO EXCEED)</b>	<b>\$23,453.36</b>	<b>\$37,000.00</b>

CONTRACT PRICE/TIME PRIOR TO THIS CHANGE ORDER:

\$ 416,000.00 120 DAYS

NET CHANGE IN CONTRACT PRICE/TIME:

\$ (13,546.64) 89 DAYS

CURRENT CONTRACT PRICE/TIME INCLUDING THIS CHANGE ORDER.

NEW DATE: May 11, 2013

\$ 402,453.36 209 DAYS

APPROVAL BY CONSTRUCTION MANAGER

I have examined the above changes. They are necessary to satisfactorily complete the Contract. The price changes are reasonable and I recommend that the changes be made.

RECOMMENDED BY:

FENG (JEFF) JIANG

DATE: 4/5/2013

ACCEPTANCE BY CONTRACTOR

I agree that the above changes in said Contract, in accordance with the Specifications for the price changes shown, are satisfactory.

BY: EXCELTECH C&A, LLC  
CONTRACTOR

SIGNEE

Yamenec Muxia DATE: 3/27/2013

APPROVAL BY CITY OF HOLLYWOOD

The above changes are hereby approved. The contractor is authorized to proceed with these changes and the change shown in the contract price is authorized.

APPROVED BY:

\* Director of Public Utilities

DATE: 4/16/13

\* ASSISTANT DIRECTOR (NOT TO EXCEED \$5,000.00)

\* DIRECTOR (NOT TO EXCEED \$10,000.00)

\* CITY MANAGER (NOT TO EXCEED \$50,000.00 WITHOUT CITY COMMISSION APPROVAL)