

RESOLUTION NO. _____

A RESOLUTION OF THE CITY COMMISSION OF THE CITY OF HOLLYWOOD, FLORIDA AUTHORIZING THE APPROPRIATE CITY OFFICIALS TO EXECUTE THE ATTACHED CHANGE ORDER NO. 2 TO THE CONTRACT BETWEEN EXCELETECH COATING & APPLICATIONS, LLC. AND THE CITY OF HOLLYWOOD FOR A TIME EXTENSION OF TWO HUNDRED FIFTY-FIVE (255) CALENDAR DAYS AND NO COST INCREASE FOR UNFORESEEN SITE CONDITIONS RELATED TO THE BAR SCREEN CHAMBER REHABILITATION AT THE SOUTHERN REGIONAL WASTEWATER TREATMENT PLANT (PROJECT NO. 12-9214A).

WHEREAS, the 2008/2009 Wastewater System Master Plan identified the need to rehabilitate the existing bar screen chamber at the Southern Regional Wastewater Treatment Plant, and;

WHEREAS, on June 20, 2012, via Resolution No. R-2012-188, the City Commission approved the execution of an agreement between the City of Hollywood and Exceletech Coating & Applications, LLC for construction services related to concrete repair/coating of the Bar Screen Chamber walls and ceiling slabs under the Bar Screen Chamber Rehabilitation project at the Southern Regional Wastewater Treatment Plant; and

WHEREAS, City of Hollywood staff, as agreed by the Contractor, has executed one (1) change order to date; and

WHEREAS, pursuant to Section 38.47(A) of the Purchasing Ordinance of the City of Hollywood, change order means changes, due to unanticipated conditions or developments, made to an executed contract, which are reasonably and conscientiously viewed as being in fulfillment of the original scope of the contract and/or matters directly related thereto; and

WHEREAS, pursuant to Section 38.47(B)(2)(a) and (b), the City Manager is not authorized to approve change order where the cumulative effect of all approved change orders will result in the extension of a contract completion date by more than 180 calendar days; and

WHEREAS, Change Order No. 1 deducted \$13,546.64 from the cost of the deleted work and granted an 89-day time extension; and

WHEREAS, during the concrete surface preparation work, it was discovered that the structural reinforcement for the ceiling slab lost its structural integrity since associated beams had been severely corroded or no longer existed; and

WHEREAS, the City of Hollywood decided to suspend the Bar Screen Chamber Rehabilitation project due to the safety concern; and

WHEREAS, City of Hollywood staff included the design and replacement of the damaged ceiling slab under the Headworks Rehabilitation and Replacement project; and

WHEREAS, the City of Hollywood reached a no-cost agreement with Exceletech Coating & Applications, LLC whereby the rehabilitation work was resumed after the damaged ceiling slab was removed; and

WHEREAS, an additional two hundred fifty-five (255) days was needed to complete the design, bidding, awarding and removal of the damaged ceiling slabs under the Headworks Rehabilitation and Replacement project approved by the City Commission via Resolution No. R-2013-233; and

WHEREAS, Exceletech Coatings & Applications, LLC completed its portion of the work on January 21, 2014; and

WHEREAS, the Administration recommends that the City Commission authorize the appropriate City Officials to execute the attached Change Order No. 2 to the contract between Exceletech Coating & Applications LLC. and the City of Hollywood for a time extension of an additional two hundred fifty-five (255) calendar days for unforeseen site conditions related to the Bar Screen Chamber Rehabilitation project at the Southern Regional Wastewater Treatment Plant; and

WHEREAS, if Change Order No. 2 is approved, the cumulative time extension issued for the Bar Screen Chamber Rehabilitation project at the Southern Regional Wastewater Treatment Plant would be 344 calendar days and the new completion date for the project would be January 21, 2014; and

WHEREAS, Change Order No. 2 also includes a decrease of \$101,231.60, which by itself would not require City Commission approval;

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF HOLLYWOOD, FLORIDA:

Section 1: That it hereby approves and authorizes the execution, by the appropriate City Officials, of the attached Change Order No. 2 to the contract between Exceletech Coating & Applications, LLC and the City of Hollywood, together with such nonmaterial changes as may be subsequently agreed to by the City Manager and approved as to form and legality by the City Attorney.

RESOLUTION TO EXECUTE THE ATTACHED CHANGE ORDER NO. 2 TO THE CONTRACT BETWEEN EXCELETECH COATING & APPLICATIONS, LLC. AND THE CITY OF HOLLYWOOD FOR A TIME EXTENSION OF TWO HUNDRED FIFTY-FIVE (255) CALENDAR DAYS AND NO COST INCREASE FOR UNFORESEEN SITE CONDITIONS RELATED TO THE BAR SCREEN CHAMBER REHABILITATION AT THE SOUTHERN REGIONAL WASTEWATER TREATMENT PLANT

Section 2: That this resolution shall be in full force and effect immediately upon its passage and adoption.

PASSED AND ADOPTED this _____ day of _____, 2014.

PETER BOBER, MAYOR

ATTEST:

PATRICIA A. CERNY, MMC
CITY CLERK

APPROVED AS TO FORM AND LEGALITY
For the use and reliance of the City of
Hollywood, Florida only.

JEFFREY P. SHEFFEL, CITY ATTORNEY