

CITY OF HOLLYWOOD, FLORIDA
UTILITY CONSTRUCTION PROJECT
CONTRACT CHANGE ORDER

Page 1 of 1
C.O. No. 1
Date:07/13/2021

CITY FILE No: 16-9531A
ACCOUNT No:
CONTRACTOR/ADDRESS: TLC Diversified, Inc.
2719 17th Street East, Palmetto, FL 34221

PROJECT: SRWWTP Clarifier Nos. 5 & 6 Rehabilitation Phase II
TRANSFER FROM ACC.:
CONTRACT DATE: July 27, 2020
ORIGINAL CONTRACT PRICE: \$2,077,010.00

STATEMENT OF CHANGE

IN COMPLIANCE WITH ARTICLE 10 AND ARTICLE 11 OF THE GENERAL CONDITIONS IN THE ABOVE REFERENCED CONTRACT, THE CONTRACTOR AND THE CITY DO BOTH HEREBY AGREE THAT THE CONTRACTOR SHALL MAKE THE FOLLOWING CHANGES, ADDITIONS OR DELETIONS TO THE WORK SPECIFIED IN THE PLANS AND SPECIFICATIONS:

DESCRIPTION OF CHANGE	INCREASE	DECREASE
Furnish new metals including rake arms, feedwell and walkway supports for Clarifier No. 6 <i>This change order includes any amounts for changes in the sequence of work, time extensions, delays, disruptions, re-scheduling, extended overhead, acceleration and/or impact costs.</i>	\$174,859.51	\$0.00
CHANGE ORDER PRICE	\$174,859.51	\$0.00

CONTRACT PRICE/TIME PRIOR TO THIS CHANGE ORDER	\$ 2,077,010.00	420	DAYS
REMAINING CONTINGENCY	\$ 229,842.43		
NET CHANGE IN CONTRACT PRICE/TIME	\$ 0.00	105	DAYS
REVISED CONTRACT PRICE/TIME WITH CHANGE ORDER	\$ 2,077,010.00	525	DAYS
REVISED COMPLETION DATE: January 3, 2022			

RECOMMENDATION BY CONSULTANT

I have examined the above changes. They are necessary to satisfactorily complete the Contract. The time extensions requested are reasonable and I recommend the changes.

RECOMMENDED BY: _____ DATE: _____
J. Philip Cooke, P.E. (Hazen and Sawyer, P.C.)

ACCEPTANCE BY CONTRACTOR

I agree that the above changes in said Contract, in accordance with the Specifications for the time extension requested, are satisfactory.

BY: TLC Diversified, Inc. SIGNED: _____ DATE: _____

APPROVAL BY CITY OF HOLLYWOOD

The above changes are hereby approved. The Contractor has authorization to proceed with these changes and the change shown in the contract completion time is authorized.

APPROVED BY: _____ DATE: _____
Vivek Galav, Director of Public Utilities