



**CITY OF HOLLYWOOD
DEPARTMENT OF PUBLIC WORKS
ENGINEERING & ARCHITECTURAL SERVICES DIVISION**

2600 Hollywood Boulevard
Hollywood, FL 33022
Phone: (954) 921-3900 Fax: (954) 921-3416

CONTRACT CHANGE ORDER NO. 3

PHASE IV- UNDERGROUNDING OF OVERHEAD UTILITIES AND STREETScape BEAUTIFICATION: Phase IV- EW Streets from Harrison Street to Magnolia Terrace between east of SR A1A to the Broadwalk; private property harmonization and Phase IV – undergrounding of overhead utilities and lighting and electrical infrastructures at SR A1A from Hollywood Blvd to the Southern City Limits

DATE: 3/16/2026

PROJECT NAME: _____

PROJECT NO.: BCRA 19-001

CONTRACTOR Burkhardt Construction, Inc.
& ADDRESS: 515 Palm Street
West Palm Beach, FL 33401

CONTRACT DATE: 2/1/2024

ACCOUNT NO.: 163.639901.55200.563010.001236.000.000

STATEMENT OF CHANGE:

IN COMPLIANCE WITH ARTICLE 10 AND ARTICLE 11 OF THE GENERAL CONDITIONS IN THE ABOVE REFERENCED CONTRACT, THE CONTRACTOR AND THE CITY DO BOTH HEREBY AGREE THAT THE CONTRACTOR SHALL MAKE THE FOLLOWING CHANGES. ADDITIONS OR DELETIONS TO THE WORK SPECIFIED IN THE PLANS AND SPECIFICATIONS.

NO DAMAGES FOR DELAY. NO CLAIM FOR DAMAGES OR ANY CLAIM, OTHER THAN FOR AN EXTENSION OF TIME, SHALL BE MADE OR ASSERTED AGAINST CITY BY REASON OF ANY DELAYS. CONTRACTOR SHALL NOT BE ENTITLED TO AN INCREASE IN THE CONTRACT PRICE OR PAYMENT OR COMPENSATION OF ANY KIND FROM CITY FOR DIRECT, INDIRECT, CONSEQUENTIAL, IMPACT OR OTHER COSTS, EXPENSES OR DAMAGES, INCLUDING BUT NOT LIMITED TO COSTS OF MOBILIZATION, DOWNTIME ACCELERATION OR INEFFICIENCY, ARISING BECAUSE OF DELAY, DISRUPTION, INTERFERENCE OR HINDRANCE FROM ANY CAUSE WHATSOEVER, WHETHER SUCH DELAY, DISRUPTION, INTERFERENCE OR HINDRANCE BE REASONABLE OR UNREASONABLE, FORESEEABLE OR UNFORESEEABLE, OR AVOIDABLE OR UNAVOIDABLE; PROVIDED, HOWEVER, THAT THIS PROVISION SHALL NOT PRECLUDE RECOVERY OF DAMAGES BY CONTRACTOR FOR HINDRANCES OR DELAYS DUE SOLELY TO FRAUD, BAD FAITH OR ACTIVE, INTENTIONAL INTERFERENCE ON THE PART OF CITY OR ITS AGENTS. OTHERWISE, CONTRACTOR SHALL BE ENTITLED ONLY TO EXTENSIONS OF THE CONTRACT TIME AS THE SOLE AND EXCLUSIVE REMEDY FOR SUCH RESULTING DELAY, IN ACCORDANCE WITH AND TO THE EXTENT SPECIFICALLY PROVIDED ABOVE. THIS CHANGE ORDER INCLUDES ALL CONTRACTOR'S HOME-OFFICE OVERHEAD OR DELAY DAMAGES AND PROFIT, ALLIED OR INCIDENTAL DAMAGES AND ALL OTHER CLAIMS OR IMPOSITIONS RELATED THERETO. NO RESERVATION OF RIGHTS IS TAKEN FROM THE FOREGOING STATEMENT.

DESCRIPTION OF CHANGE	REASON of CHANGE	PRICE INCREASE	PRICE DECREASE
Installation of Bollards in Streetends Per Plans Received by BCI 3/5/2026	Directed	\$ 352,150.11	\$ -
		\$ -	\$ -
		\$ -	\$ -
		\$ -	\$ -
TOTAL INCREASE/DECREASE IN CONTRACT PRICE:		\$ 352,150.11	\$ -
CONTRACT'S PRICE/TIME PRIOR TO THIS CHANGE ORDER:		\$ 76,105,930.25	1460 DAYS
NEW CHANGE IN CONTRACT PRICE/TIME:		\$ 352,150.11	0 DAYS
CURRENT CONTRACT PRICE/TIME INCLUDING THIS CHANGE ORDER:		\$ 76,458,080.36	1460 DAYS

REASON OF CHANGE ORDER

UN = Unforeseen Condition, CE = Consultant Error (secondary cost involved),
CO = Consultant Omission, OR = Owner Request

APPROVAL

I agree that the above changes in said Contract, in accordance with specifications for the price change shown are satisfactory.

By: Burkhardt Construction, Inc.
CONTRACTOR
(Authorized Officer/Manager)

Signed: 

Date: 3/16/2026

We have examined the above changes. They are necessary to satisfactorily complete the Contract. The price changes are reasonable and I recommend the changes be made.

Signed: _____
DEPUTY DIRECTOR, HOLLYWOOD CRA

Date: _____

The above changes are hereby approved. The Contractor is authorized to proceed with these changes and the change shown in the Contract price is authorized.

Signed: _____
EXECUTIVE DIRECTOR, HOLLYWOOD CRA

Date: _____

Per CRA Board Meeting on _____

Classification of change (Internal Use Only) _____

City of Hollywood
Phase IV - Undergrounding of Overhead Utilities and Streetscape
Beautification: EW Streets From Harrison Street to Magnolia Terrace,
Private Property Harmonization and Undergrounding and Lighting
Infrastructure on Phase IV SR A1A

Change Order For Phase IV Streetend Crash Rated Bollards

Based on Construction Documents For Phase IV EW Streets Undergrounding of Overhead Utilities
and Streetscape Beautification Dated 3/4/2026. BCI Received 3/5/2026.

From: **Burkhardt Construction, Inc.**
Attn: Marc R. Kleisley
515 Palm St
West Palm Beach, FL 33401
Tel: (561) 659-1400
Fax: (561) 659-1402

Owner: **City of Hollywood CRA**
1948 Harrison Street
Hollywood FL, 33020
Attn: Sarita Shamah

Designer: **Kimley-Horn**
Attn: Eric Regueiro
1920 Wekiva Way, Suite 200
West Palm Beach, FL 33411
Tel: (561) 840-0214

Plans: Based on Construction Documents For Phase IV
EW Streets Undergrounding of Overhead Utilities
and Streetscape Beautification Dated 3/4/2026. BCI Received 3/5/2026.

Location: City Of Hollywood
Street Ends Between S Surf Rd and S Broadwalk
From Harrison St to Hyacinth Terrace

Proposal
Date: 3/11/2026, REV. 3/12/2026, REV. 3/16/2026

Cost of Work (Direct Construction Costs)	\$	278,952.51
General Conditions	\$	32,982.73
Construction Fee	\$	20,250.00
Construction Contingency (Included in Phase IV Streetscapes GMP)	\$	-
Owner's Contingency	\$	28,691.00
Owner Direct Purchase Tax Savings	\$	(8,726.13)
Total Change Order	\$	352,150.11



City of Hollywood

**Phase IV - Undergrounding of Overhead Utilities and Streetscape
 Beautification: EW Streets From Harrison Street to Magnolia Terrace,
 Private Property Harmonization and Undergrounding and Lighting
 Infrastructure on Phase IV SR A1A**

**Direct Construction Costs
 3/11/2026, REV. 3/12/2026, REV. 3/16/2026**

Prepared by Burkhardt Construction, Inc.

Item Description	Quantity	U/M	Unit Price	Amount
SCOPE OF WORK FOR BARRIER 1 - HERCULES M30 - SINGLE BOLLARD INSTALL				\$278,952.51
CREDIT - INSTALL OWNER DIRECT PURCHASED BOLLARD (INCL. FOUNDATION)	13	EA	-\$611.74	(7,952.62)
EXCAVATE / GRADE / COMPACT FOR FOUNDATIONS	104	CY	\$100.00	10,400.00
DISPOSE OF EXCESS FILL/LIMEROCK MATERIAL	104	CY	\$30.00	3,120.00
FORM AND POUR BOLLARD FOUNDATION AND INSIDE BOLLARDS	104	CY	\$750.00	78,000.00
INSTALL BARRIER 1 HERCULES M30 BOLLARD (SINGLE BOLLARD)	52	EA	\$1,000.00	52,000.00
ALLOWANCE FOR PAVER RESTORATION FOR JEFFERSON STREET INSTALLATION	1	ALL.	\$10,000.00	10,000.00
OWNER DIRECT PURCHASE BARRIER 1 - HERCULES M30 - SINGLE BOLLARD INCLUDING SALES TAX	1	LS	\$133,385.13	133,385.13

Furnish and Installation of Bollards in Streetends Direct Construction Costs

\$278,952.51



City of Hollywood

Phase IV - Undergrounding of Overhead Utilities and Streetscape Beautification: EW Streets From Harrison Street to Magnolia Terrace, Private Property Harmonization and Undergrounding and Lighting Infrastructure on Phase IV SR A1A

GENERAL CONDITIONS

From: Burkhardt Construction, Inc.
 Attn: Marc R. Kleisley
 515 Palm St
 West Palm Beach, FL 33401
 Tel: (561) 659-1400
 Fax: (561) 659-1402

Owner: City of Hollywood CRA
 1948 Harrison Street
 Hollywood FL, 33020
 Attn: Sarita Shamah

Designer: Kimley-Horn
 Attn: Eric Regueiro
 1920 Wekiva Way, Suite 200
 West Palm Beach, FL 33411
 Tel: (561) 840-0214

Plans: Based on Construction Documents For Phase IV
 EW Streets Undergrounding of Overhead Utilities
 and Streetscape Beautification Dated 3/4/2026. BCI Received 3/5/2026.

Location: City Of Hollywood
 Street Ends Between S Surf Rd and S Broadwalk
 From Harrison St to Hyacinth Terrace

Proposal Due Date: 3/11/2026, REV. 3/12/2026, REV. 3/16/2026

Item Description						Amount
MOBILIZATION (move-in, move-out)						\$0.00
TRANSPORT	\$100.00 /	Hr	x	0		\$0.00
EQUIPMENT	\$50.00 /	Hr.	x	0		\$0.00
PROJECT FIELD OFFICE						\$0.00
OFFICE &/or CONSTRUCTION TRAILER	\$2,500.00 /	mo.	x	0		\$0.00
YARD	\$16,050.00 /	mo.	x	0		\$0.00
EMPLOYEE PARKING FEES	\$150.00 /	mo.	x	0		\$0.00
WORK PLATFORM FOR YARD	\$0.00 /	mo.	x	0		\$0.00
TEMPORARY FENCING FOR YARD	\$750.00 /	mo.	x	0		\$0.00
CONSTRUCTION YARD LIGHTING	\$0.00 /	mo.	x	0		\$0.00
OFFICE FURNISHINGS	\$200.00 /	mo.	x	0		\$0.00
COMPUTERS	\$300.00 /	mo.	x	0		\$0.00
SOFTWARE	\$200.00 /	mo.	x	0		\$0.00
PROCORE MANAGEMENT SOFTWARE	\$900.00 /	mo.	x	0		\$0.00
COPY MACHINE	\$200.00 /	mo.	x	0		\$0.00
INTERNET SERVICE	\$150.00 /	mo.	x	0		\$0.00
CELLULAR TELEPHONE	\$200.00 /	mo.	x	0		\$0.00
TELEPHONE	\$0.00 /	mo.	x	0		\$0.00
FEDERAL EXPRESS MAILINGS	\$50.00 /	mo.	x	0		\$0.00
POSTAGE	\$50.00 /	mo.	x	0		\$0.00
PHOTOGRAPHS						
AERIAL PHOTOS	\$110.00 /	mo.	x	0		\$0.00
JOB PHOTOS	\$100.00 /	mo.	x	0		\$0.00
PRE-CONSTRUCTION VIDEO	\$10,000.00 /	ea.	x	0		\$0.00
PLAN REPRODUCTION COST/PRINTING	\$500.00 /	set	x	0		\$0.00
OFFICE SUPPLIES	\$100.00 /	mo.	x	0		\$0.00
FIRST AID SUPPLIES	\$50.00 /	mo.	x	0		\$0.00
WATER SERVICE	\$50.00 /	mo.	x	0		\$0.00
SANITARY SERVICE	\$150.00 /	mo.	x	0		\$0.00



ELECTRIC SERVICE	\$500.00 /	mo.	x	0	\$0.00
GARBAGE SERVICE	\$25.00 /	mo.	x	0	\$0.00
CONSTRUCTION WATER/SPECIALTY DRINKS	\$500.00 /	mo.	x	0	\$0.00
JOHN DEERE GATOR	\$250.00 /	mo.	x	0	\$0.00
ICE	\$175.00 /	mo.	x	0	\$0.00

CONSTRUCTION MANAGEMENT TEAM	HRS/WEEK	RATE/HR.		WEEKS	\$13,390.00
-------------------------------------	----------	----------	--	-------	-------------

MANAGEMENT TEAM FOR CONSTRUCTION (6 MONTHS)						
PROJECT PRINCIPAL (MARC KLEISLEY)	0	\$215.00 /	wk.	x	26	\$0.00
SENIOR PROJECT MANAGER	0	\$160.00 /	wk.	x	26	\$0.00
PROJECT MANAGER (ADAM ROSSMELL)	0	\$125.00 /	wk.	x	26	\$0.00
CONSTR. FIELD MANAGER (MIKE VAZQUEZ)	2	\$105.00 /	wk.	x	26	\$5,460.00
SUPERINTENDENT (RUBEN ALMAZAN)	2	\$105.00 /	wk.	x	26	\$5,460.00
ASST. PROJECT MANAGER (NICK FASULO)	1	\$95.00 /	wk.	x	26	\$2,470.00
CREW FOREMAN (GARING BAILEY)	0	\$70.00 /	wk.	x	26	\$0.00
PROJECT ACCOUNTANT (KATY PANTALEON)	0	\$95.00 /	wk.	x	26	\$0.00
FIELD OFFICE CLERK (BRITTANY DARVILLE)	0	\$55.00 /	wk.	x	26	\$0.00
MERCHANT LIAISON - NOT INCLUDED	0	\$100.00 /	wk.	x	26	\$0.00

BONDS					\$4,401.88
--------------	--	--	--	--	------------

GENERAL BOND	\$352,150.00		x	1.25%	\$4,401.88
SUBCONTRACTORS BONDS					

PARTNERING INITIATIVES					\$0.00
-------------------------------	--	--	--	--	--------

NOTICES, LETTERS, INFORMATIONAL MEETINGS					\$0.00
--	--	--	--	--	--------

INSURANCE					\$6,690.85
------------------	--	--	--	--	------------

GENERAL INSURANCE	\$352,150.00		x	1.90%	\$6,690.85
Commercial General Liability					
Comprehensive Automobile Liability					
Owner Indemnification					
Professional (Errors/Omissions) Liability					
Excess/Umbrella Liability					
ADD'L INSUREDS	\$0.00 /	ea.	x	100	\$0.00
ADDED INSURANCES REQUIRED	\$0.00		x	0.50%	\$0.00
Builders Risk Insurance					
Installation Floater					
Flood Insurance					
SUBCONTRACTORS' INSURANCE	included in their direct costs				

SANITARY SERVICES					\$0.00
--------------------------	--	--	--	--	--------

JOB TOILETS (1 EA)	\$750.00 /	mo.	x	0	\$0.00
--------------------	------------	-----	---	---	--------

TESTING COSTS (ALLOWANCE)					\$2,500.00
----------------------------------	--	--	--	--	------------

TESTING COSTS FOR PROJECT	\$2,500.00 /		x	1	\$2,500.00
DENSITIES	INCLUDED				
PRESSURE	INCLUDED				
PROCTORS	INCLUDED				
BACTERIOLOGICAL	INCLUDED				
CONCRETE CYLINDERS	INCLUDED				
ENGINEERING & REPORTING	INCLUDED				
VIBRATION MONITORING	EXCLUDED				
SPECIAL INSPECTOR	EXCLUDED				

FEEES					\$0.00
--------------	--	--	--	--	--------

PERMIT FEES (CITY OF HOLLYWOOD BLDG. DEPT.) (EXCLUDED)					
SFWMD DEWATERING PERMIT (EXCLUDED)					
BROWARD COUNTY HEALTH DEPARTMENT (EXCLUDED)					

SURVEYING					\$3,500.00
------------------	--	--	--	--	------------

LAYOUT & ASBUILTS FOR STREETEND BOLLARDS	\$3,500.00 /	ls	x	1	\$3,500.00
--	--------------	----	---	---	------------

SMALL HAND TOOLS/EQUIPMENT RENTAL					\$2,500.00
--	--	--	--	--	------------

ALLOWANCE (GENERAL)					\$2,500.00
---------------------	--	--	--	--	------------

GENERAL CONDITIONS TOTAL					<u>\$32,982.73</u>
--------------------------	--	--	--	--	--------------------





24 NOV 2025

Q-20251124-2R, Revised 2 March 2026

Christopher Crocitto

Principal Planner/Supervisor
Development Services | Administration
City of Hollywood, FL

Email: CCROCITTO@hollywoodfl.org
Telephone: [954-924-2980](tel:954-924-2980)

RE: City of Hollywood – South Beach Segment – (52) Bollards

Christopher,

Thank you for your request for this quote for (52) Bollards for the South Beach Section in Hollywood, FL. Barrier1 Systems is the original engineer and manufacturer of this barrier system, and we are pleased to offer direct-from-manufacturer pricing. Please find the attached product drawings and crash test certification letter (if available) for your review.

Scope of Work Provided by Barrier1 Systems

1. Submittal documentation and engineering drawings
2. Fabrication of barrier systems (bollards include vertical rebar)
3. Primer and powder coat application
4. Packaging and shipping
5. Installation support via phone and email

<u>SUPPLIES/SERVICES</u>	<u>UNIT PRICE</u>	<u>QTY</u>	<u>AMOUNT</u>
Drawings and Submittals	Included	1	Included
Hercules, SPB-400, M30/P1, Set & Pour Bollards with black powder coat finish and powder coated cap and ring to match previous install, Annapolis-style	\$2,333.00	52	\$121,316.00
Optional: Signed and sealed structural calculations – Not required IF selected with North Beach quote.	\$51,377.00	1	TBD
Packaging, Loading and Shipping to Hollywood, FL	\$3,343.00	1	\$3,343.00
Installation Support via Phone/Email	Included	1	Included
One (1) Year Limited Warranty	Included	1	Included
		Subtotal	\$124,659.00
NOT Applicable	Sales Tax (0.0)		\$0.00
	GRAND TOTAL:		\$124,659.00
*Optional - Site Specific Drawings	\$1,800.00		

Schedule

Bollards (1-50): 6-8 Weeks | Bollards (50+): 8-10 Weeks



Standard Payment Terms

1. 35% deposit required with purchase order to initiate production.
2. Remaining 65% invoiced upon shipment (terms: Net 30).
3. For larger or phased projects, progress invoices may be issued during production — also Net 30.
4. If shipment is delayed beyond production completion, invoicing will proceed as scheduled.
5. If required, storage fees may apply for completed materials.
6. Late payments: Interest applies after 45 days; accounts past 90 days may be subject to lien filing or other remedies per applicable law.
7. Order cancellations after production release: 40% restocking fee.
8. Credit card payments: 4% processing fee applies.

NOTE: Production will not begin until submittals are approved, all required contract documents are signed, and the initial deposit has been received.

Standard Order Terms & Conditions

1. Due to unstable market conditions and rising costs, this quote is valid for 30 days.
2. Logistics costs are subject to adjustment based on fuel price fluctuations and market conditions at the time of purchase order. Shipping costs may also change based on final quantities and product types.
3. Sales tax has been applied based on the delivery location or where services are performed. If you hold a valid exemption or resale certificate for the applicable state, please provide it to have the invoice adjusted.
4. Installation is not included. It will be performed by others. Barrier1 will provide remote support via phone and email.
5. The customer is responsible for reviewing all drawings and submittals to confirm equipment meets project requirements.
6. The quote does not include permits, bonding, or licenses, if required.
7. The quote does not include duties, import fees, tariffs, or customs charges.
8. A standard one (1) year limited manufacturer's warranty applies, effective from the date of shipment.
9. Quantity is based on customer-provided information.
10. Any change in scope will require a revised quote and written change order.
11. All prices are listed in U.S. dollars.

When awarded this project, please send all signed contract documents and/or purchase orders to contracts@barrier1.com to ensure prompt processing. Once received, along with the required deposit and submittal approvals, we will allocate the necessary resources to begin production and ensure the completion of your project. Barrier1 is committed to delivering high-quality perimeter security solutions tailored to your application and aligned with the specifications provided. Please let us know if you have any questions, comments, or concerns.

Dan Madden
Business Development Director
M: 941-962-3733
dmadden@barrier1.com

Wendy Westphal
Business Development Manager
O: 336-617-8478
wwestphal@barrier1.com

Signature of Acceptance: _____ Date: _____